

THE CHITTAGONG PORT AUTHORITY  
ANNUAL PROCUREMENT PLAN (APP)

Engineering Department: ENGINEERING DEPARTMENT													FY: (2023-2024)												
Description of Procurement Package "WORKS, GOODS & SERVICES"	Unit	Qty	Procure Method	Aprov. Autho.	Source of Fund	Approx. Estmtd. Cost (Lac)	APP Cost (Lac) 2023-2024	Time Code for Process	Advert ise of PQ (If Requir	Date of Advert. Tender	Tender Opening Date	Tender Evaluation Date	Date of Approval of NOA	Date of NOA	Signing of Contract	Time to Contr. Sign	Time for Contract Comple								
2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19								
<b>Construction of Yard &amp; Pavement</b>																									
WR-1 Construction of RCC container yard in Custom Auction shed at GCB Area ( 1st phase).	1	1	OTM	CPA	CPA	1,350.00	900.00		N/A	25-1-23	28-2-23	14-3-23	21-3-23	29-3-23	26-4-23		20-2-24	Plnd. Dates							
																		Plnd. Days	34	14	7	7	28	90	300
																		Actual date							
WR-2 Construction of RCC container yard No-13 at GCB area.	1	1	OTM	CPA	CPA	900.00	500.00		N/A	10-4-23	16-5-23	31-5-23	7-6-23	14-6-23	12-7-23		29-2-24	Plnd. Dates							
																		Plnd. Days	36	15	7	7	28	93	232
																		Actual date							
WR-3 Construction of RCC container yard No-14 at GCB area.	1	1	OTM	CPA	CPA	900.00	400.00		N/A	6-6-23	10-7-23	25-7-23	1-8-23	8-8-23	5-9-23		24-4-24	Plnd. Dates							
																		Plnd. Days	34	15	7	7	28	91	232
																		Actual date							
WR-4 Construction of RCC Pavement in Shunting gate area between CPAR gate and NCY road at GCB.	1	1	OTM	CPA	CPA	206.00	206.00		N/A	06-06-23	22-6-23	13-7-23	20-7-23	27-7-23	24-8-23		22-12-23	Plnd. Dates							
																		Plnd. Days	16	21	7	7	28	79	120
																		Actual date							
WR-5 Construction of RCC Container Yard in Plot No. 3 at F Shed area.	1	1	OTM	CPA	CPA	1,150.00	500.00		N/A	01-08-23	4-9-23	25-9-23	2-10-23	9-10-23	6-11-23		2-8-24	Plnd. Dates							
																		Plnd. Days	34	21	7	7	28	97	270
																		Actual date							
WR-6 Construction of RCC container yard in plot No-03A at F shed area.	1	1	OTM	CPA	CPA	550.00	100.00		N/A	20-09-23	20-10-23	10-11-23	17-11-23	24-11-23	22-12-23		19-6-24	Plnd. Dates							
																		Plnd. Days	30	21	7	7	28	93	180
																		Actual date							
WR-7 Raising the Level of Yard No. 5B	1	1	OTM	CPA	CPA	800.00	100.00		N/A	01-01-24	29-1-24	19-2-24	26-2-24	4-3-24	1-4-24		27-11-24	Plnd. Dates							
																		Plnd. Days	28	21	7	7	28	91	240
																		Actual date							
WR-8 Raising the Floor Height of Machine Shop.	1	1	OTM	CPA	CPA	450.00	300.00		N/A	10-04-23	29-5-23	19-6-23	26-6-23	3-7-23	31-7-23		26-4-24	Plnd. Dates							
																		Plnd. Days	49	21	7	7	28	112	270
																		Actual date							

Page 1

নির্বাহী প্রকৌশলী (জেটি) চট্টগ্রাম বন্দর কর্তৃপক্ষ

নির্বাহী প্রকৌশলী/সেভিসেস চট্টগ্রাম বন্দর কর্তৃপক্ষ

নির্বাহী প্রকৌশলী / ইমারত চট্টগ্রাম বন্দর কর্তৃপক্ষ

নির্বাহী প্রকৌশলী/সিনিয়র চট্টগ্রাম বন্দর কর্তৃপক্ষ

নির্বাহী প্রকৌশলী (কঃ সুঃ) চট্টগ্রাম বন্দর কর্তৃপক্ষ

নির্বাহী প্রকৌশলী (পূঃ) চট্টগ্রাম বন্দর কর্তৃপক্ষ

প্রধান প্রকৌশলী চট্টগ্রাম বন্দর কর্তৃপক্ষ










সদস্য (প্রকৌশল) চট্টগ্রাম বন্দর কর্তৃপক্ষ

চেয়ারম্যান চট্টগ্রাম বন্দর কর্তৃপক্ষ

**THE CHITTAGONG PORT AUTHORITY  
ANNUAL PROCUREMENT PLAN (APP)**

Engineering Department: ENGINEERING DEPARTMENT													FY: (2023-2024)					
Description of Procurement Package "WORKS, GOODS & SERVICES"	Unit	Qty	Procure Method	Aprov. Autho.	Source of Fund	Appox. Estmtd. Cost (Lac)	APP Cost (Lac) 2023-2024	Time Code for Process	Advert Use of PQ (If Required)	Date of Advert. Tender	Tender Opening Date	Tender Evaluation Date	Date of Approval of NOA	Date of NOA	Signing of Contract	Time to Contr. Sign	Time for Contract Complete	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
WR-9	Construction of RCC container yard No-15 at GCB area.	1	1	OTM	CPA	CPA	900.00	100.00	Pind. Dates	N/A	20-09-23	18-10-23	8-11-23	15-11-23	22-11-23	20-12-23	91	15-8-24
									Pind. Days			28	21	7	7	28	91	240
									Actual date									
WR-10	Construction of RCC Container Yard in the South side of X-Shed at NRA	1	1	OTM	CPA	CPA	908.00	408.00	Pind. Dates	N/A	15-3-23	12-4-23	26-4-23	10-5-23	17-5-23	14-6-23	91	13-12-23
									Pind. Days			28	14	14	7	28	91	182
									Actual date									
WR-11	Construction of RCC Container yard in the CPA land beside the Haliashahar road near Boropole bridge at Haliashahar, Chattogram.	1	1	OTM	CPA	CPA	1,585.00	1,585.00	Pind. Dates	N/A	25-10-22	22-11-22	6-12-22	20-12-22	27-12-22	24-1-23	91	25-7-23
									Pind. Days			28	14	14	7	28	91	182
									Actual date									
WR-12	Construction of RCC Container Yard in the East side of Y-Shed at NRA	1	1	OTM	CPA	CPA	1,432.00	1,432.00	Pind. Dates	N/A	6-11-22	4-12-22	18-12-22	1-1-23	8-1-23	5-2-23	91	6-8-23
									Pind. Days			28	14	14	7	28	91	182
									Actual date									
WR-13	Raising the floor height of CFS Shed at CCT Area.	1	1	OTM	CPA	CPA	1,600.00	300.00	Pind. Date	N/A	4-10-23	5-11-23	19-11-23	26-11-23	3-12-23	31-12-23	88	25-12-24
									Pind. Days			32	14	7	7	28	88	360
									Actual date									
WR-14	Raising the floor height of CFS Shed at NCT Area.	1	1	OTM	CPA	CPA	480.00	200.00	Pind. Date	N/A	4-10-23	29-10-23	12-11-23	19-11-23	26-11-23	17-12-23	74	13-8-24
									Pind. Days			25	14	7	7	21	74	240
									Actual date									
WR-15	Soil Development work at up stream of BN RRB base at Patenga, Chattogram	1	1	OTM	CPA	CPA	1,399.42	1,399.42	Pind. Dates	N/A	2-8-22	6-9-22	5-10-22	2-11-22	9-11-22	5-12-22	125	3-6-23
									Pind. Days			35	29	28	7	26	125	180
									Actual date									
WR-16	Sand Piling works adjacent to the embankment at up stream of incontracte Limited Patenga, Chattogram	1	1	OTM	CPA	CPA	1,375.00	1,375.00	Pind. Dates	N/A	19-3-23	18-4-23	18-4-23	18-4-23	24-4-23	27-4-23	39	24-10-23
									Pind. Days			30	0	0	6	3	39	180
									Actual date									
<b>Total Tk (Lac) =</b>							<b>15,985.42</b>	<b>9,805.42</b>										


Page 2


 নির্বাহী প্রকৌশলী (জেটি) চট্টগ্রাম বন্দর কর্তৃপক্ষ  
 নির্বাহী প্রকৌশলী/সেতালয়ে চট্টগ্রাম বন্দর কর্তৃপক্ষ।  
 নির্বাহী প্রকৌশলী / ইমারত নির্বাহী প্রকৌশলী/নির্মান চট্টগ্রাম বন্দর কর্তৃপক্ষ  
 নির্বাহী প্রকৌশলী/সিলিপ চট্টগ্রাম বন্দর কর্তৃপক্ষ  
 নির্বাহী প্রকৌশলী (কঃ সুঃ) চট্টগ্রাম বন্দর কর্তৃপক্ষ।  
 উপ-প্রধান প্রকৌশলী (পুঃ) চট্টগ্রাম বন্দর কর্তৃপক্ষ  
 প্রধান প্রকৌশলী চট্টগ্রাম বন্দর কর্তৃপক্ষ।  
 সদস্য (প্রকৌশল) চট্টগ্রাম বন্দর কর্তৃপক্ষ।  
 চেয়ারম্যান চট্টগ্রাম বন্দর কর্তৃপক্ষ।





THE CHITTAGONG PORT AUTHORITY  
ANNUAL PROCUREMENT PLAN (APP)


Engineering Department: ENGINEERING DEPARTMENT												FY: (2023-2024)						
Description of Procurement Package "WORKS, GOODS & SERVICES"	Unit	Qty	Procure Method	Aprov. Autho.	Source of Fund	Appox. Estmtd. Cost (Lac)	APP Cost (Lac) 2023-2024	Time Code for Process	Advertise of PQ (If Requir)	Date of Advert. Tender	Tender Opening Date	Tender Evaluation Date	Date of Approval of NOA	Date of NOA	Signing of Contract	Time to Contr. Sign	Time for Contract Comple	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
<b>River Training Works</b>																		
WR-1	Construction of 100 meter bank protection work from 83 meter upstream of Rajakhali Khal, Chattogram.	1	1	OTM	CPA	CPA	508.49	294.45	Pind. Dates	N/A	26-2-23	12-3-23	18-3-23	24-3-23	30-3-23	13-4-23		13-11-23
									Pind. Days			14	6	6	6	14	46	214
									Actual date									
WR-2	Construction of 100 meter bank protection work from 12 meter upstream of 3rd Karnafuli bridge, Chattogram.	1	1	OTM	CPA	CPA	506.00	506.00	Pind. Dates	N/A	26-2-23	12-3-23	18-3-23	24-3-23	30-3-23	13-4-23		13-11-23
									Pind. Days			14	6	6	6	14	46	214
									Actual date									
WR-3	Construction of 297 meter bank protection work of Karnaphuli river near Bakulia area.	1	1	OTM	CPA	CPA	1,345.63	1,345.63	Pind. Dates	N/A	1-2-23	1-3-23	11-3-23	21-3-23	28-3-23	11-4-23		11-1-24
									Pind. Days			28	10	10	7	14	69	275
									Actual date									
WR-4	Construction of 297 meter bank protection work of Karnaphuli river near 3rd Karnaphuli Bridge.	1	1	OTM	CPA	CPA	1,345.71	1,345.71	Pind. Dates	N/A	1-2-23	1-3-23	11-3-23	21-3-23	28-3-23	11-4-23		11-1-24
									Pind. Days			28	10	10	7	14	69	275
									Actual date									
WR-5	Construction of 120 meter bank protection work from 112 meter upstream of 3rd Karnafuli bridge, Chattogram.	1	1	OTM	CPA	CPA	608.40	608.40	Pind. Dates	N/A	6-3-23	20-3-23	25-3-23	30-3-23	3-4-23	13-4-23		13-11-23
									Pind. Days			14	5	5	4	10	38	214
									Actual date									
WR-6	Bank Protection work from the down stream of khal No-14 at Patenga, Chattogram.	1	1	OTM	CPA	CPA	1,600.00	250.00	Pind. Dates	N/A	14-12-23	11-1-24	25-1-24	1-2-24	8-2-24	7-3-24		31-1-25
									Pind. Days			28	14	7	7	28	84	330
									Actual date									
WR-7	220m long Bank Protection work in between khal no-14 and the up stream of BN RRB at Patenga, Chattogram.	1	1	OTM	CPA	CPA	1,600.00	250.00	Pind. Dates	N/A	21-1-24	18-2-24	3-3-24	10-3-24	17-3-24	14-4-24		10-3-25
									Pind. Days			28	14	7	7	28	84	330
									Actual date									


  
নির্বাহী প্রকৌশলী (জেটি)  
চট্টগ্রাম বন্দর কর্তৃপক্ষ


  
নির্বাহী প্রকৌশলী/পোতাশ্রয়  
চট্টগ্রাম বন্দর কর্তৃপক্ষ

  
নির্বাহী প্রকৌশলী /  
চট্টগ্রাম বন্দর কর্তৃপক্ষ


  
নির্বাহী প্রকৌশলী/সিসিপি  
চট্টগ্রাম বন্দর কর্তৃপক্ষ  
Page 3

  
নির্বাহী প্রকৌশলী (কঃ সুঃ)  
চট্টগ্রাম বন্দর কর্তৃপক্ষ

  
উপ-প্রধান প্রকৌশলী (পুর)  
চট্টগ্রাম বন্দর কর্তৃপক্ষ


  
প্রধান প্রকৌশলী  
চট্টগ্রাম বন্দর কর্তৃপক্ষ


  
সদস্য (প্রকৌশল)  
চট্টগ্রাম বন্দর কর্তৃপক্ষ


  
চেয়ারম্যান  
চট্টগ্রাম বন্দর কর্তৃপক্ষ


**THE CHITTAGONG PORT AUTHORITY  
ANNUAL PROCUREMENT PLAN (APP)**


Engineering Department: ENGINEERING DEPARTMENT													FY: (2023-2024)					
Description of Procurement Package "WORKS, GOODS & SERVICES"	Unit	Qty	Procure Method	Apov. Autho.	Source of Fund	Appox. Estmtd. Cost (Lac)	APP Cost (Lac) 2023-2024	Time Code for Process	Advert lse of PQ (If Requir	Date of Advert. Tender	Tender Opening Date	Tender Evaluation Date	Date of Approval of NOA	Date of NOA	Signing of Contract	Time to Contr. Sigs	Time for Contract Comple	
2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
WR-8 Bank Protection works at Up stream of BN RRB, Patenga, Chattogram.	1	1	OTM	CPA	CPA	1,600.00	299.81	Pind. Dates	N/A	12-1-24	9-2-24	23-2-24	1-3-24	8-3-24	5-4-24	28	1-3-25	
								Pind. Days			28	14	7	7	28	84	330	
								Actual date										
WR-9 Construction of Revetment with CC Block to the north side from BN Nirvic base boundary wall at Dangarchar, Chattogram.	1	1	OTM	CPA	CPA	100.00	100.00	Pind. Dates	N/A	20-10-23	3-11-23	17-11-23	24-11-23	1-12-23	29-12-23		25-6-24	
								Pind. Days			14	14	7	7	28	70	120	
								Actual date										
<b>Total Tk (Lac) =</b>						<b>9,214.23</b>	<b>5,000.00</b>											
<b>Procurement &amp; Fixing of Fender</b>																		
WR-1 Replacement of Base fender at jetty -03	1	1	DPM/OTM	CPA	CPA	100.00	100.00	Pind. Dates	N/A	10-9-23	8-10-23	29-10-23	5-11-23	12-11-23	10-12-23		7-6-24	
								Pind. Days			28	21	7	7	28	91	120	
								Actual date										
WR-2 Replacement of Base fender from jetty - 01 to 02	1	1	DPM/OTM	CPA	CPA	200.00	200.00	Pind. Dates	N/A	1-10-23	29-10-23	19-11-23	26-11-23	3-12-23	31-12-23		28-6-24	
								Pind. Days			28	21	7	7	28	91	120	
								Actual date										
WR-3 Replacement of Damaged Rubber fender from Jetty - 01 to 06	1	1	OTM	CPA	CPA	500.00	400.00	Pind. Dates	N/A	1-10-23	29-10-23	19-11-23	26-11-23	3-12-23	31-12-23		28-6-24	
								Pind. Days			28	21	7	7	28	91	120	
								Actual date										
WR-4 Replacement of Damaged Rubber fender from Jetty - 07 to 13	1	1	OTM	CPA	CPA	400.00	300.00	Pind. Dates	N/A	1-1-24	29-1-24	19-2-24	26-2-24	4-3-24	1-4-24		28-9-24	
								Pind. Days			28	21	7	7	28	91	120	
								Actual date										
WR-5 Replacement of all Rubber Fenders at NCT Berth No. 5.	1	1	DPM/OTM	CPA	CPA	700.00	500.00	Pind. Date	N/A	10-10-23	11-11-23	25-11-23	2-12-23	9-12-23	6-1-24		2-9-24	
								Pind. Dates		56	32	14	7	7	28	144	240	
								Actual date										
<b>Total Tk (Lac) =</b>						<b>1,900.00</b>	<b>1,500.00</b>											

  
নির্বাহী প্রকৌশলী (জেটি)  
চট্টগ্রাম বন্দর কর্তৃপক্ষ


  
নির্বাহী প্রকৌশলী/পোতাশ্রমনির্বাহী  
চট্টগ্রাম বন্দর কর্তৃপক্ষ

  
চট্টগ্রাম বন্দর কর্তৃপক্ষ


  
নির্বাহী প্রকৌশলী/নির্মাণ  
চট্টগ্রাম বন্দর কর্তৃপক্ষ

  
উপ-প্রধান প্রকৌশলী (পুর)  
চট্টগ্রাম বন্দর কর্তৃপক্ষ

  
প্রধান প্রকৌশলী

  
সদস্য (প্রকৌশল)










  
চট্টগ্রাম বন্দর কর্তৃপক্ষ

  
চেয়ারম্যান  
চট্টগ্রাম বন্দর কর্তৃপক্ষ



ANNUAL PROCUREMENT PLAN (APP)

Engineering Department: ENGINEERING DEPARTMENT													FY: (2023-2024)					
Description of Procurement Package "WORKS, GOODS & SERVICES"	Unit	Qty	Procure Method	Aprov. Autho.	Source of Fund	Appox. Estmtd. Cost (Lac)	APP Cost (Lac) 2023-2024	Time Code for Process	Advert ise of PQ (If Requir	Date of Advert. Tender	Tender Opening Date	Tender Evaluation Date	Date of Aproval of NOA	Date of NOA	Signing of Contract	Time to Contr. Sign	Time for Contract Complete	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
<b>Construction of offices &amp; Residential Building for CPA</b>																		
WR-1	Providing Service Facilities, Office setup and Establishing central server with necessary partition, walling and ceiling in One Stop Service Building	1	1	OTM	CPA	CPA	1,600.00	1,200.00	PInd. Dates	N/A	20-9-23	18-10-23	1-11-23	8-11-23	15-11-23	13-12-23		12-12-24
									PInd. Days			28	14	7	7	28	84	365
									Actual date									
WR-2	Interior works of CTMS Tower at CCT Area.	1	1	OTM	CPA	CPA	265.59	265.59	PInd. Dates	N/A	4-12-22	25-1-23	8-2-23	15-2-23	22-2-23	22-3-23		25-7-23
									PInd. Days			52	14	7	7	28	108	120
									Actual date									
WR-3	Construction of 10 (Ten) Storied D-Type Building No.01 at East Residential Area.	1	1	OTM	CPA	CPA	2,600.00	500.00	PInd. Dates	N/A	18-10-23	17-11-23	1-12-23	8-12-23	15-12-23	12-1-24		30-6-25
									PInd. Days			30	14	7	7	28	86	900
									Actual date									
WR-4	Construction of a Canteen in PAB Premises.	1	1	OTM	CPA	CPA	300.00	200.00	PInd. Dates	N/A	20-11-23	20-12-23	3-1-24	10-1-24	17-1-24	14-2-24		28-6-25
									PInd. Days			30	14	7	7	28	86	500
									Actual date									
WR-5	Construction of a Mosque in PAB Premises.	1	1	OTM	CPA	CPA	1,000.00	200.00	PInd. Dates	N/A	20-11-23	20-12-23	3-1-24	10-1-24	17-1-24	14-2-24		28-6-25
									PInd. Days			30	14	7	7	28	86	500
									Actual date									
WR-6	Construction of Primary School Building at SRA.	1	1	OTM	CPA	CPA	300.00	200.00	PInd. Dates	N/A	22-11-23	22-12-23	5-1-24	12-1-24	19-1-24	16-2-24		30-6-25
									PInd. Days			30	14	7	7	28	86	500
									Actual date									
WR-7	Construction of a 10 (Ten) Storied C-Type Building at East Residential Area.	1	1	OTM	CPA	CPA	2,800.00	400.00	PInd. Dates	N/A	18-10-23	17-11-23	1-12-23	8-12-23	15-12-23	12-1-24		30-6-25
									PInd. Days			30	14	7	7	28	86	900
									Actual date									
WR-8	Construction of 10 (Ten) Storied B-Type Building No. 05 at North Residential Area.	1	1	OTM	CPA	CPA	3,000.00	300.00	PInd. Dates	N/A	30-09-23	30-10-23	13-11-23	20-11-23	27-11-23	25-12-23		12-6-25
									PInd. Days			30	14	7	7	28	86	900
									Actual date									










নির্বাহী প্রকৌশলী (জ্যেষ্ঠ) চট্টগ্রাম বন্দর কর্তৃপক্ষ।  
 নির্বাহী প্রকৌশলী/প্যাকাভার নির্বাহী প্রকৌশলী / ইমারত নির্বাহী প্রকৌশলী/নির্মান নির্বাহী প্রকৌশলী (কঃ সঃ) উপ-প্রধান প্রকৌশলী (পূঃ) প্রধান প্রকৌশলী  
 চট্টগ্রাম বন্দর কর্তৃপক্ষ। চট্টগ্রাম বন্দর কর্তৃপক্ষ। চট্টগ্রাম বন্দর কর্তৃপক্ষ। চট্টগ্রাম বন্দর কর্তৃপক্ষ। চট্টগ্রাম বন্দর কর্তৃপক্ষ। চট্টগ্রাম বন্দর কর্তৃপক্ষ। চট্টগ্রাম বন্দর কর্তৃপক্ষ। চট্টগ্রাম বন্দর কর্তৃপক্ষ। চট্টগ্রাম বন্দর কর্তৃপক্ষ।

ANNUAL PROCUREMENT PLAN (APP)

Engineering Department: ENGINEERING DEPARTMENT

FY: (2023-2024)

Description of Procurement Package "WORKS, GOODS & SERVICES"	Unit	Qty	Procure Method	Aprov. Autho.	Source of Fund	Appox. Estmtd. Cost (Lac)	APP Cost (Lac) 2023-2024	Time Code for Process	Advert lse of PQ (If Requir)	Date of Advert, Tender	Tender Opening Date	Tender Evaluation Date	Date of Approval of NOA	Date of NOA	Signing of Contract	Time to Contr. Sign	Time for Contract Comple
2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
WR-9 Construction of Library cum Canteen building for CPA Girls School and College.	1	1	OTM	CPA	CPA	600.00	200.00	Pind. Dates	N/A	22-11-23	22-12-23	5-1-24	12-1-24	19-1-24	16-2-24		30-6-25
								Pind. Days			30	14	7	7	28	86	500
								Actual date		-	-	-	-	-	-	-	-
WR-10 Construction of Electric Sub-station-11 at East Residential Area.	1	1	OTM	CPA	CPA	400.00	200.00	Pind. Dates	N/A	20-11-23	20-12-23	3-1-24	10-1-24	17-1-24	14-2-24		9-5-25
								Pind. Days			30	14	7	7	28	86	450
								Actual date		-	-	-	-	-	-	-	-
WR-11 Construction of Electric Sub-station behind Incontrade Container Depot.	1	1	OTM	CPA	CPA	300.00	300.00	Pind. Date	N/A	10-9-23	5-10-23	19-10-23	26-10-23	2-11-23	16-11-23		14-5-24
								Pind. Days			25	14	7	7	14	67	120
								Actual date									
WR-12 Construction of 3-Storeied Store Building at Zone-D Workshop at CCT Area.	1	1	OTM	CPA	CPA	350.00	350.00	Pind. Date	N/A	20-9-23	15-10-23	29-10-23	5-11-23	12-11-23	26-11-23		23-6-24
								Pind. Days			25	14	7	7	14	67	210
								Actual date									
WR-13 Extension of Office & Fuel Depot for Central Store Building.	1	1	OTM	CPA	CPA	250.00	150.00	Pind. Dates	N/A	1-10-23	31-10-23	21-11-23	28-11-23	5-12-23	2-1-24		30-6-24
								Pind. Days			30	21	7	7	28	93	180
								Actual date									
WR-14 Construction of Depot office & Toilet Block outside of CPAR Gate	1	1	OTM	CPA	CPA	300.00	200.00	Pind. Dates	N/A	30-9-23	30-10-23	20-11-23	27-11-23	4-12-23	1-1-24		27-9-24
								Pind. Days			30	21	7	7	28	93	270
								Actual date									
WR-15 Construction of Sramik Sastha Seba Kendra	1	1	OTM	CPA	CPA	300.00	100.00	Pind. Dates	N/A	1-12-23	31-12-23	21-1-24	28-1-24	4-2-24	3-3-24		28-12-24
								Pind. Days			30	21	7	7	28	93	300
								Actual date									
WR-16 Construction of Janaza Shed, Ozukhana, Toilet and Caretaker room in the CPA Grave Yard at ERA	1	1	OTM	CPA	CPA	242.00	242.00	Pind. Dates	N/A	23-11-22	14-12-22	11-1-23	18-1-23	25-1-23	22-2-23		21-8-23
								Pind. Days			21	28	7	7	28	91	180
								Actual date									
WR-17 Construction of CPA Central Mosque.	1	1	OTM	CPA	CPA	3,000.00	200.00	Pind. Dates	N/A	10-11-23	10-12-23	24-12-23	31-12-23	7-1-24	4-2-24		23-7-25
								Pind. Days			30	14	7	7	28	86	900
								Actual date									

নিবাহী প্রকৌশলী (জেটি) চট্টগ্রাম বন্দর কর্তৃপক্ষ।  
 নিবাহী প্রকৌশলী/গোডাউন চট্টগ্রাম বন্দর কর্তৃপক্ষ।  
 নিবাহী প্রকৌশলী / ইয়ার্ড নিবাহী প্রকৌশলী/নিমান চট্টগ্রাম বন্দর কর্তৃপক্ষ।  
 নিবাহী প্রকৌশলী/সিসিপি চট্টগ্রাম বন্দর কর্তৃপক্ষ।  
 নিবাহী প্রকৌশলী (কঃ সুঃ) উপ-প্রধান প্রকৌশলী (পঃ) প্রধান প্রকৌশলী চট্টগ্রাম বন্দর কর্তৃপক্ষ।  
 চট্টগ্রাম বন্দর কর্তৃপক্ষ।  
 চট্টগ্রাম বন্দর কর্তৃপক্ষ।  
 চট্টগ্রাম বন্দর কর্তৃপক্ষ।  
 চট্টগ্রাম বন্দর কর্তৃপক্ষ।  
 চট্টগ্রাম বন্দর কর্তৃপক্ষ।  
 চট্টগ্রাম বন্দর কর্তৃপক্ষ।  
 চট্টগ্রাম বন্দর কর্তৃপক্ষ।



THE CHITTAGONG PORT AUTHORITY  
ANNUAL PROCUREMENT PLAN (APP)









Executing Department: ENGINEERING DEPARTMENT													FY: (2023-2024)					
Description of Procurement Package "WORKS, GOODS & SERVICES"		Unit	Qty	Procure Method	Aprov. Autho.	Source of Fund	Appox. Estmtd. Cost (Lac)	APP Cost (Lac) 2023-2024	Time Code for Process	Advert. Use of PQ (If Requir)	Date of Advert. Tender	Tender Opening Date	Tender Evaluation Date	Date of Approval of NOA	Date of NOA	Signing of Contract	Time to Contr. Sign	Time for Contract Comple
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
WR-18	Construction of CPA Republic Club	1	1	OTM	CPA	CPA	3,000.00	200.00	Plnd. Dates	N/A	10-12-23	9-1-24	23-1-24	30-1-24	6-2-24	5-3-24		22-8-25
									Plnd. Days			30	14	7	7	28	26	900
									Actual date									
WR-19	Construction of Underground Water Reservoir Tank and Pump House behind Incontrade Container Depot.	1	1	OTM	CPA	CPA	700.00	650.00	Plnd. Date	N/A	10-9-23	12-10-23	26-10-23	2-11-23	9-11-23	7-12-23		2-9-24
									Plnd. Days			32	14	7	7	28	28	270
									Actual date									
<b>Total Tk (Lac) =</b>							<b>21,307.59</b>	<b>6,057.59</b>										
<b>Construction of Roads &amp; Bridges</b>																		
WR-1	Strengthening work for bracing up the mooring facilities for BD-1 of DOJ-4 at Patenga, Chattogram	1	1	OTM	CPA	CPA	1,049.58	1,049.58	Plnd. Dates	N/A	18-4-23	16-5-23	30-5-23	6-6-23	13-6-23	11-7-23		2-6-24
									Plnd. Days			28	14	7	7	28	84	327
									Actual date									
WR-2	Construction of Road including drain & footpath in front of 7 no. Primary School at NRA	1	1	OTM	CPA	CPA	269.00	269.00	Plnd. Dates	N/A	2-3-23	6-4-23	18-4-23	25-4-23	2-5-23	24-5-23		20-11-23
									Plnd. Days			35	12	7	7	22	83	180
									Actual date									
WR-3	Improvement of road with raising the height of road of C type area at ERA	1	1	OTM	CPA	CPA	198.00	198.00	Plnd. Dates	N/A	16-2-23	7-3-23	20-3-23	27-3-23	3-4-23	13-4-23		10-10-23
									Plnd. Days			19	13	7	7	10	56	180
									Actual date									
WR-4	Raising the height of Road no 4,5,6 & drain works at NRA	1	1	OTM	CPA	CPA	226.00	226.00	Plnd. Dates	N/A	8-2-23	1-3-23	13-3-23	27-3-23	3-4-23	26-4-23		23-10-23
									Plnd. Days			21	12	14	7	23	77	180
									Actual date									
<b>Total Tk (Lac) =</b>							<b>1,742.58</b>	<b>1,742.58</b>										
<b>Construction of Drain with in Port Area.</b>																		
WR-1	Construction of RCC drain for removing waterlogging from the CPA Beacon light house area and ancillary works at Patenga, Chattogram.	1	1	OTM	CPA	CPA	332.00	200.00	Plnd. Dates	N/A	14-5-23	28-5-23	4-6-23	11-6-23	18-6-23	25-6-23		25-3-24
									Plnd. Days			14	7	7	7	7	42	274
									Actual date									
<b>Total Tk (Lac) =</b>							<b>332.00</b>	<b>200.00</b>										

Page 7

নিবাহী প্রকৌশলী (জেটি) চট্টগ্রাম বন্দর কর্তৃপক্ষ।  
 নিবাহী প্রকৌশলী/সিসিপি চট্টগ্রাম বন্দর কর্তৃপক্ষ।  
 নিবাহী প্রকৌশলী (কঃ সঃ) উপ-প্রধান প্রকৌশলী (পুর) চট্টগ্রাম বন্দর কর্তৃপক্ষ।  
 নিবাহী প্রকৌশলী/সিসিপি চট্টগ্রাম বন্দর কর্তৃপক্ষ।  
 নিবাহী প্রকৌশলী (কঃ সঃ) উপ-প্রধান প্রকৌশলী (পুর) চট্টগ্রাম বন্দর কর্তৃপক্ষ।  
 নিবাহী প্রকৌশলী/সিসিপি চট্টগ্রাম বন্দর কর্তৃপক্ষ।  
 নিবাহী প্রকৌশলী (কঃ সঃ) উপ-প্রধান প্রকৌশলী (পুর) চট্টগ্রাম বন্দর কর্তৃপক্ষ।  
 নিবাহী প্রকৌশলী/সিসিপি চট্টগ্রাম বন্দর কর্তৃপক্ষ।

THE CHITAGONG PORT AUTHORITY  
ANNUAL PROCUREMENT PLAN (APP)

Engineering Department: ENGINEERING DEPARTMENT														FY: (2023-2024)					
Sl. No.	Description of Procurement Package "WORKS, GOODS & SERVICES"	Unit	Qty	Procure Method	Aprov. Autho.	Source of Fund	Approx. Estmtd. Cost (Lac)	APP Cost (Lac) 2023-2024	Time Code for Process	Advert lse of PQ (If Require)	Date of Advert. Tender	Tender Opening Date	Tender Evaluation Date	FY: (2023-2024)					
														Date of Approval of NOA	Date of NOA	Signing of Contract	Time to Contr. Sign	Time for Contract Complete	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
<b>Construction of Boundary wall/Fencing etc.</b>																			
WR-1	Construction of damaged Boundary Wall over Retaining Wall and adjacent RCC yard including related miscellaneous works of South Container Yard beside Khal No. 7.	1	1	OTM	CPA	CPA	850.00	850.00			Pland. Date	N/A	10-9-23	12-10-23	26-10-23	2-11-23	9-11-23	7-12-23	2-9-24
											Pland. Days		32	14	7	7	28	88	270
											Actual date								
WR-2	Construction of 6.00 m high Custom Boundary Wall beside PCT Army Camp.	1	1	OTM	CPA	CPA	160.00	160.00			Pland. Date	N/A	20-9-23	8-10-23	22-10-23	29-10-23	5-11-23	19-11-23	17-5-24
											Pland. Days		18	14	7	7	14	60	180
											Actual date								
WR-3	Construction of custom bonded boundary wall including drain around the X-Y Shed and Godown area at NRA	1	1	OTM	CPA	CPA	1,277.00	1,277.00			Pland. Dates	N/A	19-3-23	16-4-23	14-5-23	21-5-23	28-5-23	25-6-23	22-12-23
											Pland. Days		28	28	7	7	28	98	180
											Actual date								
WR-4	Construction of Boundary wall in the back side of welfare section & AEN/ Const office at CPA Training complex Area.	1	1	OTM	CPA	CPA	250.00	250.00			Pland. Dates	N/A	1-10-23	29-10-23	12-11-23	26-11-23	3-12-23	31-12-23	30-6-24
											Pland. Days		28	14	14	7	28	91	182
											Actual date								
WR-5	Construction of RCC drain and ancillary works for Ruby cement Radar station of CPA VTMS Tower at Patenga, Chattogram.	1	1	OTM	CPA	CPA	130.00	130.00			Pland. Dates	N/A	15-10-23	7-11-23	21-11-23	28-11-23	5-12-23	2-1-24	30-6-24
											Pland. Days		23	14	7	7	28	79	180
											Actual date								
WR-6	Construction of Boundary Wall Behind 80 Ton slipway and damaged drain at TM Compound including floor height raising of Carpentry shop.	1	1	OTM	CPA	CPA	300.00	100.00			Pland. Dates	N/A	01-01-24	15-1-24	29-1-24	5-2-24	12-2-24	11-3-24	7-9-24
											Pland. Days		14	14	7	7	28	70	180
											Actual date								

নির্বাহী প্রকৌশলী (জেট) চট্টগ্রাম বন্দর কর্তৃপক্ষ।  
 নির্বাহী প্রকৌশলী/পোতাশ্রম নির্বাহী প্রকৌশলী / ইমারত চট্টগ্রাম বন্দর কর্তৃপক্ষ।  
 নির্বাহী প্রকৌশলী/নির্মান চট্টগ্রাম বন্দর কর্তৃপক্ষ।  
 নির্বাহী প্রকৌশলী/সিসিপি চট্টগ্রাম বন্দর কর্তৃপক্ষ।  
 নির্বাহী প্রকৌশলী (কঃ সুঃ) উপ-প্রধান প্রকৌশলী (পুর) প্রধান প্রকৌশলী চট্টগ্রাম বন্দর কর্তৃপক্ষ।  
 নির্বাহী প্রকৌশলী (কঃ সুঃ) উপ-প্রধান প্রকৌশলী (পুর) প্রধান প্রকৌশলী চট্টগ্রাম বন্দর কর্তৃপক্ষ।  
 নির্বাহী প্রকৌশলী/নির্মান চট্টগ্রাম বন্দর কর্তৃপক্ষ।  
 নির্বাহী প্রকৌশলী/সিসিপি চট্টগ্রাম বন্দর কর্তৃপক্ষ।  
 নির্বাহী প্রকৌশলী (কঃ সুঃ) উপ-প্রধান প্রকৌশলী (পুর) প্রধান প্রকৌশলী চট্টগ্রাম বন্দর কর্তৃপক্ষ।  
 নির্বাহী প্রকৌশলী/নির্মান চট্টগ্রাম বন্দর কর্তৃপক্ষ।


Page 8




**THE CHITTAGONG PORT AUTHORITY  
ANNUAL PROCUREMENT PLAN (APP)**


Executing Department: ENGINEERING DEPARTMENT													FY: (2023-2024)					
Description of Procurement Package "WORKS, GOODS & SERVICES"	Unit	Qty	Procure Method	Aprov. Autho.	Source of Fund	Appox. Estmtd. Cost (Lac)	APP Cost (Lac) 2023-2024	Time Code for Process	Advert lse of PQ (If Requir	Date of Advert. Tender	Tender Opening Date	Tender Evaluation Date	Date of Aproval of NOA	Date of NOA	Signing of Contract	Time to Contr. Sign	Time for Contract Comple	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
WR-7 Construction of boundary wall & RCC drain from Bungalow No- 24 to Moheshkhal beside building No.03 at SRA.	1	1	OTM	CPA	CPA	300.00	200.00	PInd. Dates	N/A	01-10-23	29-10-23	12-11-23	26-11-23	3-12-23	31-12-23		30-6-24	
								PInd. Days			28	14	14	7	28	91	122	
								Actual date										
WR-8 Providing concertina wire razor coil barbed wire fencing and painting of Custom bonded boundary wall at new Mooring overflow container yard	1	1	OTM	CPA	CPA	189.00	189.00	PInd. Dates	N/A	18-4-23	10-5-23	17-5-23	17-5-23	18-5-23	29-5-23		11-6-24	
								PInd. Days			22	7	0	1	11	41	379	
								Actual date										
<b>Total Tk (Lac) =</b>							<b>3,456.00</b>	<b>3,156.00</b>										
<b>Preparatory Expenses for Bay Terminal including Consultancy</b>																		
WR-1 Selection of International Consultancy Firm for a detailed Engineering Design of Breakwater for Bay Terminal and assess the actual volume of Capital Dredging including necessary studies following latest International Standard.	No	1	OTM	CPA	CPA	1,780.00	1,780.00	PInd. Date	N/A						19-10-22		1-4-25	
								PInd. Dates							28	1250		
								Actual date										
WR-2 Construction of Conference Room and approach road at Bay Terminal Area.	No	1	OTM	CPA	CPA	220.00	220.00	PInd. Date	N/A	10-11-23	10-12-23	24-12-23	31-12-23	7-1-24	4-2-24		3-2-25	
								PInd. Days			30	14	7	7	28	85	365	
								Actual date										
<b>Total Tk (Lac) =</b>							<b>2,000.00</b>	<b>2,000.00</b>										

  
নির্বাহী প্রকৌশলী (জেটি)  
চট্টগ্রাম বন্দর কর্তৃপক্ষ


  
নির্বাহী প্রকৌশলী/পোতাশ্রম  
চট্টগ্রাম বন্দর কর্তৃপক্ষ।

  
নির্বাহী প্রকৌশলী/ইমারত  
চট্টগ্রাম বন্দর কর্তৃপক্ষ।


  
নির্বাহী প্রকৌশলী/নিসিপি  
চট্টগ্রাম বন্দর কর্তৃপক্ষ।

  
নির্বাহী প্রকৌশলী (কঃ সুঃ)  
চট্টগ্রাম বন্দর কর্তৃপক্ষ।



  
নির্বাহী প্রকৌশলী (যেঃ)  
চট্টগ্রাম বন্দর কর্তৃপক্ষ।










  
সদস্য (প্রকৌশল)  
চট্টগ্রাম বন্দর কর্তৃপক্ষ।

  
চেয়ারম্যান  
চট্টগ্রাম বন্দর কর্তৃপক্ষ

THE CHITTAGONG PORT AUTHORITY  
ANNUAL PROCUREMENT PLAN (APP)

Engineering Department: ENGINEERING DEPARTMENT

Description of Procurement Package "WORKS, GOODS & SERVICES"	Unit	Qty	Procure Method	Aprov. Autho.	Source of Fund	Appox. Estmtd. Cost (Lac)	APP Cost (Lac) 2023-2024	Time Code for Process	Advert. Use of PQ (If Requir)	Date of Advert. Tender	Tender Opening Date	Tender Evaluation Date	FY: (2023-2024)					
													Date of Approval of NOA	Date of NOA	Signing of Contract	Time to Contr. Sign	Time for Contract Comple	
2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
<b>Construction of Modern 4-Lane Control Gate</b>																		
WR-1 Construction of Modern Gate at Jetty gate No-4	No	1	OTM	CPA	CPA	1,600.00	500.00	Pland. Date	N/A	20-9-23	18-10-23	1-11-23	8-11-23	15-11-23	13-12-23		12-12-24	
								Pland. Days			28	14	7	7	28	24	365	
								Actual date										
<b>Total Tk (Lac) =</b>						<b>1,600.00</b>	<b>500.00</b>											
<b>Re-construction of Boundary Wall</b>																		
WR-1 Re-Construction of Boundary wall & drain in between old Central Store & TM Compound area.	1	1	OTM	CPA	CPA	197.00	97.00	Plnd. Dates	N/A	01-11-23	29-11-23	20-12-23	27-12-23	3-1-24	31-1-24		29-7-24	
								Plnd. Days			28	21	7	7	28	91	180	
								Actual date										
<b>Total Tk (Lac) =</b>						<b>197.00</b>	<b>97.00</b>											
<b>Improvement of Roads &amp; Bridges within CPA Residential Area</b>																		
WR-1 Re-construction of road and drain at Enayet Bazar	1	1	OTM	CPA	CPA	170.00	170.00	Plnd. Dates	N/A	18-4-23	8-5-23	17-5-23	17-5-23	18-5-23	5-6-23		15-12-23	
								Plnd. Days			20	9	0	1	18	48	154	
								Actual date										
<b>Total Tk (Lac) =</b>						<b>170.00</b>	<b>170.00</b>											
<b>Renovation of Yard:</b>																		
WR-1 Re-construction of RCC rigid pavement around RMG Track at ICD Yard in CCT Area.	1	1	OTM	CPA	CPA	450.00	220.00	Plnd. Dates	N/A	1-11-23	26-11-23	10-12-23	17-12-23	24-12-23	21-1-24		17-9-24	
								Plnd. Days			25	14	7	7	28	81	240	
								Actual date										
<b>Total Tk (Lac) =</b>						<b>450.00</b>	<b>220.00</b>											
<b>RM of Jetties:</b>																		
WR-1 R/M of jetty under structure at Jetty no. 03	1	1	OTM	CPA	CPA	150.00	150.00	Pland. Date	N/A	1-10-23	29-10-23	19-11-23	26-11-23	3-12-23	31-12-23		28-6-24	
								Pland. Days			28	21	7	7	28	91	180	
								Actual date										
WR-2 R/M of jetty under structure from jetty no-07 to 09 at GCB.	1	1	OTM	CPA	CPA	400.00	300.00	Pland. Date	N/A	01-10-23	29-10-23	19-11-23	26-11-23	3-12-23	1-1-24		28-8-24	
								Pland. Days			28	21	7	7	29	92	240	
								Actual date										

 নিবাহী প্রকৌশলী (জেটি) / চট্টগ্রাম বন্দর কর্তৃপক্ষ  
 নিবাহী প্রকৌশলী/সিসিপি/চট্টগ্রাম বন্দর কর্তৃপক্ষ  
 নিবাহী প্রকৌশলী/ইমারত/চট্টগ্রাম বন্দর কর্তৃপক্ষ  
 নিবাহী প্রকৌশলী/সিসিপি/চট্টগ্রাম বন্দর কর্তৃপক্ষ  
 নিবাহী প্রকৌশলী (কঃ সঃ) উপ-প্রধান প্রকৌশলী (পুর) চট্টগ্রাম বন্দর কর্তৃপক্ষ  
 প্রধান প্রকৌশলী (পুর) চট্টগ্রাম বন্দর কর্তৃপক্ষ  
 প্রধান প্রকৌশলী (পুর) চট্টগ্রাম বন্দর কর্তৃপক্ষ  
 সদস্য (প্রকৌশল) চট্টগ্রাম বন্দর কর্তৃপক্ষ  
 চেয়ারম্যান চট্টগ্রাম বন্দর কর্তৃপক্ষ





THE CHITTAGONG PORT AUTHORITY  
ANNUAL PROCUREMENT PLAN (APP)


Executing Department: ENGINEERING DEPARTMENT


FY: (2023-2024)


1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Description of Procurement Package "WORKS, GOODS & SERVICES"		Unit	Qty	Procure Method	Aprov. Autho.	Source of Fund	Appox. Estmtd. Cost (Lac)	APP Cost (Lac) 2023- 2024	Time Code for Process	Advert ise of PQ (If Requir	Date of Advert. Tender	Tender Opening Date	Tender Evaluation Date	Date of Approval of NOA	Date of NOA	Signing of Contract	Time to Contr. Sign	Time for Contract Comple
WR-3	R/M of jetty under structure from jetty no-10 to 13 at GCB.	1	1	OTM	CPA	CPA	400.00	200.00	PInd. Dates	N/A	01-11-23	29-11-23	20-12-23	27-12-23	3-1-24	1-2-24		28-9-24
									PInd. Days			28	21	7	7	29	92	240
									Actual date									
WR-4	R/M of 1200 Ton Slipway floor at TM Compound	1	1	OTM	CPA	CPA	120.00	120.00	PInd. Dates	N/A	27-02-23	21-3-23	11-4-23	25-4-23	6-6-24	14-6-23		11-11-23
									PInd. Days			22	21	14	30	29	116	150
									Actual date									
Total Tk (Lac) =							1,070.00	770.00										
<b>River Training Works/Revetments</b>																		
WR-1	Repair Maintenance of revetment with CC block and ancillary works at CPA vacant land (opposite to Bijoy Nagar) at Patenga, Chattogram.	1	1	OTM	CPA	CPA	950.00	950.00	PInd. Dates	N/A	15-10-23	14-11-23	21-11-23	28-11-23	5-12-23	2-1-24		30-6-24
									PInd. Days			30	7	7	7	28	79	180
									Actual date									
Total Tk (Lac) =							950.00	950.00										
<b>R/M of Roads &amp; Bridges</b>																		
WR-1	RM of New Mooring Road from Saltgola Crossing to Navy Boundary Wall.	1	1	OTM	CPA	CPA	260.00	260.00	PInd. Dates	N/A	20-9-23	15-10-23	29-10-23	5-11-23	12-11-23	26-11-23		25-1-24
									PInd. Days			25	14	7	7	14	67	60
									Actual date									
Total Tk (Lac) =							260.00	260.00										
<b>Capital Works for Pangaon (Construction Works)</b>																		
WR-1	Reconstruction of damage portion of the container yard at ICT Pangaon in Dhaka	1	1	OTM	CPA	CPA	195.00	195.00	PInd. Dates	N/A	7-6-23	21-6-23	5-7-23	12-7-23	19-7-23	16-8-23		12-2-24
									PInd. Days			14	14	7	7	28	70	180
									Actual date									
WR-2	Construction of retaining wall between RCC yard and container yard along the river front at ICT pangaon in Dhaka.	1	1	OTM	CPA	CPA	500.00	275.00	PInd. Dates	N/A	20-9-23	18-10-23	15-11-23	22-11-23	29-11-23	27-12-23		24-6-24
									PInd. Days			28	28	7	7	28	98	180
									Actual date									
Total Tk (Lac) =							895.00	470.00										


  
নির্বাহী প্রকৌশলী (জেটি)  
চট্টগ্রাম বন্দর কর্তৃপক্ষ


  
সহকারী প্রকৌশলী/পোতাশ্রম  
চট্টগ্রাম বন্দর কর্তৃপক্ষ


  
নির্বাহী প্রকৌশলী/ইমারত  
চট্টগ্রাম বন্দর কর্তৃপক্ষ

  
নির্বাহী প্রকৌশলী/সিসিপি  
চট্টগ্রাম বন্দর কর্তৃপক্ষ

Page 11  
  
নির্বাহী প্রকৌশলী (কঃ সঃ উপ-প্রধান প্রকৌশলী (পূর) প্রধান প্রকৌশলী  
চট্টগ্রাম বন্দর কর্তৃপক্ষ

  
সদস্য (প্রকৌশল)  
চট্টগ্রাম বন্দর কর্তৃপক্ষ

  
চট্টগ্রাম বন্দর কর্তৃপক্ষ

  
চেয়ারম্যান  
চট্টগ্রাম বন্দর কর্তৃপক্ষ

**THE CHITTAGONG PORT AUTHORITY  
ANNUAL PROCUREMENT PLAN (APP)**

Executing Department: ENGINEERING DEPARTMENT													FY: (2023-2024)					
Description of Procurement Package "WORKS, GOODS & SERVICES"		Unit	Qty	Procure Method	Apov. Autho.	Source of Fund	Appox. Estmtd. Cost (Lac)	APP Cost (Lac) 2023-2024	Time Code for Process	Adverti se of PQ (If Requir	Date of Advert. Tender	Tender Opening Date	Tender Evaluation Date	Date of Aproval of NOA	Date of NOA	Signing of Contract	Time to Contr. Sign	Time for Contract Comple
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
<b>Construction of Yard &amp; Pavement</b>																		
WR-1	Construction of boundary wall around the evicted area at right Side of Iqbal Road, Chattogram.	1	1	OTM	CPA	CPA	50.30	5.00	Pind. Dates	N/A	16-02-23	2-3-23	9-3-23	16-3-23	23-3-23	6-4-23		7-10-23
									Pind. Days			14	7	7	7	14	49	184
									Actual date									
WR-2	Construction of RCC Pavement at proposed Railway Track and Dismantling of internal Boundary Wall at South Container Yard.	1	1	OTM	CPA	CPA	70.00	70.00	Pind. Dates	N/A	10-9-23	28-9-23	12-10-23	19-10-23	26-10-23	9-11-23		8-1-24
									Pind. Days			18	14	7	7	14	60	60
									Actual date									
WR-3	Construction of 400 Nos RCC Road divider for jetty area.	1	1	OTM	CPA	CPA	97.00	97.00	Pind. Dates	N/A	06-06-23	22-6-23	13-7-23	20-7-23	27-7-23	24-8-23		22-11-23
									Pind. Days			16	21	7	7	28	79	90
									Actual date									
<b>Total Tk (Lac) =</b>							<b>217.30</b>	<b>172.00</b>										
<b>Construction of offices &amp; Residential Building for CPA</b>																		
WR-1	Supplying and Installation of Prefabricated MS Shed at CCT Gate No. 3 and construction of masonry Sand Storage Tank near CCT and NCT Fire Station.	1	1	OTM	CPA	CPA	15.00	15.00	Pind. Dates	N/A	10-9-23	28-9-23	12-10-23	19-10-23	26-10-23	9-11-23		7-2-24
									Pind. Days			18	14	7	7	14	60	90
									Actual date									
WR-2	Construction of Sheds for Fuel Station, Workshop Verenda & Scrap Storage at Overflow Yard.	1	1	OTM	CPA	CPA	35.00	35.00	Pind. Dates	N/A	10-11-23	8-12-23	22-12-23	29-12-23	5-1-24	2-2-24		1-6-24
									Pind. Days			18	14	7	7	14	60	120
									Actual date									
WR-3	Construction of one bath room, one changing room, angle frame industrial sheet roofing on wash room & in front of house, dolna area etc with tiles work and net partition wall in bungalow no. 03 at SRA.	1	1	OTM	CPA	CPA	23.00	23.00	Pind. Dates	N/A	11-6-23	25-6-23	9-7-23	16-7-23	23-7-23	20-8-23		18-12-23
									Pind. Days			14	14	7	7	28	70	120
									Actual date									

*Sabrina*

*[Signature]*

*[Signature]*  
নির্বাহী প্রকৌশলী/সিসিপি

*[Signature]*  
Page 1

*[Signature]*

*[Signature]*










*[Signature]*  
চেয়ারম্যান  
চট্টগ্রাম বন্দর কর্তৃপক্ষ



**THE CHITTAGONG PORT AUTHORITY  
ANNUAL PROCUREMENT PLAN (APP)**

Executing Department: ENGINEERING DEPARTMENT													FY: (2023-2024)					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Description of Procurement Package "WORKS, GOODS & SERVICES"	Unit	Qty	Procure Method	Apr. Autho.	Source of Fund	Appox. Estmtd. Cost (Lac)	APP Cost (Lac) 2023-2024	Time Code for Process	Advertisment of PQ (If Requir	Date of Advert. Tender	Tender Opening Date	Tender Evaluation Date	Date of Approval of NOA	Date of NOA	Signing of Contract	Time to Contr. Sign	Time for Contract Comple	
WR-4	Construction of 02 Nos. Toilet Block at TM Compound area.	1	1	OTM	CPA	CPA	40.00	40.00	Plnd. Dates	N/A	01-10-23	29-10-23	19-11-23	26-11-23	3-12-23	31-12-23	91	180
									Plnd. Days			28	21	7	7	28		
									Actual date									
WR-5	Construction of Motor Cycle Garage and Ticket Counter Shed in front of Security Building	1	1	OTM	CPA	CPA	50.00	50.00	Plnd. Dates	N/A	01-10-23	29-10-23	19-11-23	26-11-23	3-12-23	31-12-23	91	180
									Plnd. Days			28	21	7	7	28		
									Actual date									
<b>Total Tk (Lac) =</b>							<b>163.00</b>	<b>163.00</b>										
<b>Consultancy Services</b>																		
WR-1	Consultancy service for Re-Construction of CPA Training Complex..	1	1	OTM	CPA	CPA	60.00	60.00	Plnd. Dates	N/A	20-9-23	11-10-23	8-11-23	15-11-23	22-11-23	20-12-23	91	180
									Plnd. Days			21	28	7	7	28		
									Actual date									
WR-2	Consultancy service for getting EV Clearance of South Container Yard including renewing EV Clearance Certificate for PCT.	1	1	OTM/DPM	CPA	CPA	40.00	40.00	Plnd. Dates	N/A	20-9-23	11-10-23	8-11-23	15-11-23	22-11-23	20-12-23	91	180
									Plnd. Days			21	28	7	7	28		
									Actual date									
<b>Total Tk (Lac) =</b>							<b>100.00</b>	<b>100.00</b>										
<b>Construction of Roads &amp; Bridges</b>																		
WR-1	Construction of 1.80 m wide RCC Walkway along the Shore of Mohesh Khal adjacent to CCT Boundary Wall including cleaning Shrub and Soft Vegetation.	1	1	OTM	CPA	CPA	80.00	80.00	Plnd. Date	N/A	15-9-23	13-10-23	27-10-23	3-11-23	10-11-23	8-12-23	60	120
									Plnd. Days			18	14	7	7	14		
									Actual date									
WR-2	construction of RCC Stair for connection between Karnaphuli river and Fisharighat market at Rajakhali, Chattogram	1	1	OTM	CPA	CPA	99.00	99.00	Plnd. Date	N/A	30-10-23	13-11-23	20-11-23	27-11-23	4-12-23	1-1-24	63	180
									Plnd. Days			14	7	7	7	28		
									Actual date									
<b>Total Tk (Lac) =</b>							<b>179.00</b>	<b>179.00</b>										

Page 2










নিৰ্বাহী প্রকৌশলী (জেটি/নিৰ্বাহী প্রকৌশলী/সোভারভিনিৰ্বাহী প্রকৌশলী / ইমারত/নিৰ্বাহী প্রকৌশলী/নিৰ্বাহী  
 চট্টগ্রাম বন্দর কর্তৃপক্ষ চট্টগ্রাম বন্দর কর্তৃপক্ষ চট্টগ্রাম বন্দর কর্তৃপক্ষ চট্টগ্রাম বন্দর কর্তৃপক্ষ চট্টগ্রাম বন্দর কর্তৃপক্ষ  
 নিৰ্বাহী প্রকৌশলী (কঃ সঃ) উপ-প্রধান প্রকৌশলী (পুর) প্রধান প্রকৌশলী সদস্য (প্রকৌশল)  
 চট্টগ্রাম বন্দর কর্তৃপক্ষ চট্টগ্রাম বন্দর কর্তৃপক্ষ চট্টগ্রাম বন্দর কর্তৃপক্ষ চট্টগ্রাম বন্দর কর্তৃপক্ষ চট্টগ্রাম বন্দর কর্তৃপক্ষ

চেয়ারম্যান  
চট্টগ্রাম বন্দর কর্তৃপক্ষ

**THE CHITTAGONG PORT AUTHORITY  
ANNUAL PROCUREMENT PLAN (APP)**

Engineering Department: ENGINEERING DEPARTMENT												FY: (2023-2024)							
Description of Procurement Package "WORKS, GOODS & SERVICES"	Unit	Qty	Procure Method	Aprov. Autho.	Source of Fund	Appox. Estmtd. Cost (Lac)	APP Cost (Lac) 2023-2024	Time Code for Process	Advertisment of PQ (If Requir)	Date of Advert. Tender	Tender Opening Date	Tender Evaluation Date	Date of Approval of NOA	Date of NOA	Signing of Contract	Time to Contr. Sign	Time for Contract Complete		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
<b>Construction of Boundary wall/Fencing etc.</b>																			
WR-1	Construction of boundary wall & Residence of Muazzin for SRA Mosque at SRA.	1	1	OTM	CPA	CPA	45.00	45.00	Plnd. Dates	N/A	01-10-23	29-10-23	12-11-23	26-11-23	3-12-23	31-12-23		30-6-24	
									Plnd. Days			28	14	14	7	28	91	182	
									Actual date										
WR-2	Construction of Chain Link Fencing around Mechanical Workshop at Overflow Yard.	1	1	OTM	CPA	CPA	35.00	35.00	Plnd. Date	N/A	10-01-24	28-1-24	11-2-24	18-2-24	25-2-24	24-3-24		23-5-24	
									Plnd. Days			18	14	7	7	14	60	60	
									Actual date										
WR-3	Installing fencing and ancillary works along the bank line of revetment in front of Bangladesh Marine Fisheries Academy at Isa nagar P S Karnaphuli, Chattogram	1	1	OTM	CPA	CPA	60.00	60.00	Plnd. Date	N/A	25-10-23	10-11-23	17-11-23	24-11-23	1-12-23	29-12-23		28-6-24	
									Plnd. Days			16	7	7	7	28	65	182	
									Actual date										
WR-4	Construction of Boundary wall and development of Mosque compound of mosque no 6 at NRA.	1	1	OTM	CPA	CPA	16.00	16.00	Plnd. Date	N/A	11-06-23	25-6-23	9-7-23	16-7-23	23-7-23	20-8-23		18-12-23	
									Plnd. Days			14	14	7	7	28	70	120	
									Actual date										
WR-5	Construction of Boundary wall with Grill Fencing and Sand Filling behind the 'B' Type Block no-4 adjacent around the R.C.C water Reservoir including pump house near ESS-11 at ERA.	1	1	OTM	CPA	CPA	95.00	95.00	Plnd. Date	N/A	01-10-23	29-10-23	12-11-23	26-11-23	3-12-23	31-12-23		30-6-24	
									Plnd. Days			28	14	14	7	28	91	182	
									Actual date										
WR-6	Construction of Boundary wall with Grill Fencing and Sand Filling from East colony gate to 'B' Type Block no-T adjacent around the R.C.C water Reservoir & pump house near Bandar Natun Market at ERA	1	1	OTM	CPA	CPA	95.00	95.00	Plnd. Date	N/A	01-10-23	29-10-23	12-11-23	26-11-23	3-12-23	31-12-23		30-6-24	
									Plnd. Days			28	14	14	7	28	91	182	
									Actual date										

Page 3










নিৰ্বাহী প্রকৌশলী (জ্যেষ্ঠ) চট্টগ্রাম বন্দর কর্তৃপক্ষ।  
 নিৰ্বাহী প্রকৌশলী/পোতাশ্রম নিৰ্বাহী প্রকৌশলী / ইমারত নিৰ্বাহী প্রকৌশলী/নিম্ন চট্টগ্রাম বন্দর কর্তৃপক্ষ।  
 নিৰ্বাহী প্রকৌশলী/সিসিপি চট্টগ্রাম বন্দর কর্তৃপক্ষ।  
 নিৰ্বাহী প্রকৌশলী (কঃ সঃ) প-প্রধান প্রকৌশলী (পূঃ) প্রধান প্রকৌশলী চট্টগ্রাম বন্দর কর্তৃপক্ষ।  
 সদস্য (প্রকৌশল) চট্টগ্রাম বন্দর কর্তৃপক্ষ।  
 চেয়ারম্যান চট্টগ্রাম বন্দর কর্তৃপক্ষ।



THE CHITTAGONG PORT AUTHORITY  
ANNUAL PROCUREMENT PLAN (APP)

FY: (2023-2024)

Engineering Department: ENGINEERING DEPARTMENT																		
Description of Procurement Package "WORKS, GOODS & SERVICES"	Unit	Qty	Procure Method	Aprov. Autho.	Source of Fund	Appox. Estmtd. Cost (Lac)	APP Cost (Lac) 2023-2024	Time Code for Process	Adverti se of PQ (If Requir	Date of Advert. Tender	Tender Opening Date	Tender Evaluation Date	Date of Approval of NOA	Date of NOA	Signing of Contract	Time to Contr. Sign	Time for Contract Comple	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
WR-7	Construction of boundary wall around the newly construction site of Over Head Water Tank and Under Ground Water Reservoir and rising the ground area in front of CPA Puja Mondir at NRA.	1	1	OTM	CPA	CPA	95.00	95.00	Pland. Date	N/A	01-10-23	29-10-23	12-11-23	26-11-23	3-12-23	31-12-23		30-6-24
									Pland. Days			28	14	14	7	28	91	182
									Actual date									
WR-8	Construction of Pump house Boundary wall including construction of footpath at Training complex area.	1	1	OTM	CPA	CPA	60.00	60.00	Plnd. Dates	N/A	01-10-23	29-10-23	12-11-23	26-11-23	3-12-23	31-12-23		30-6-24
									Plnd. Days			28	14	14	7	28	91	182
									Actual date									
WR-9	Construction of Retaining wall in front of BGL No-01 at Enayet Bazar.	1	1	OTM	CPA	CPA	30.00	30.00	Plnd. Dates	N/A	01-10-23	29-10-23	12-11-23	26-11-23	3-12-23	31-12-23		30-6-24
									Plnd. Days			28	14	14	7	28	91	182
									Actual date									
WR-10	Construction of boundary wall/ fencing and renovation of CPA Sports complex at NRA.	1	1	OTM	CPA	CPA	70.00	70.00	Plnd. Dates	N/A	01-10-23	29-10-23	12-11-23	26-11-23	3-12-23	31-12-23		30-6-24
									Plnd. Days			28	14	14	7	28	91	182
									Actual date									
WR-11	Construction of boundary wall & one bed room with toilet & veranda for Bungalow no- 29 at SRA	1	1	OTM	CPA	CPA	20.00	20.00	Plnd. Dates	N/A	01-10-23	29-10-23	12-11-23	26-11-23	3-12-23	31-12-23		30-6-24
									Plnd. Days			28	14	14	7	28	91	182
									Actual date									
WR-12	Construction of boundary wall & Renovation of Bungalow no- 06 & 07 at SRA.	1	1	OTM	CPA	CPA	40.00	40.00	Plnd. Dates	N/A	01-10-23	29-10-23	12-11-23	26-11-23	3-12-23	31-12-23		30-6-24
									Plnd. Days			28	14	14	7	28	91	182
									Actual date									
WR-13	Construction of boundary wall and Renovation of WX, TX, S1, S2 qrts & Servent qrts at Enayet Bazar.	1	1	OTM	CPA	CPA	50.00	50.00	Plnd. Dates	N/A	01-10-23	29-10-23	12-11-23	26-11-23	3-12-23	31-12-23		30-6-24
									Plnd. Days			28	14	14	7	28	91	182
									Actual date									
WR-14	Construction of boundary wall & providing industrial roofing sheet on the compound area in front of Mosque no 08 at NRA.	1	1	OTM	CPA	CPA	36.00	36.00	Plnd. Dates	N/A	01-10-23	29-10-23	12-11-23	26-11-23	3-12-23	31-12-23		30-6-24
									Plnd. Days			28	14	14	7	28	91	182
									Actual date									




















নির্বাহী প্রকৌশলী (জেটি) নির্বাহী প্রকৌশলী/পোতাশ্রম নির্বাহী প্রকৌশলী / ইয়ার্ড নির্বাহী প্রকৌশলী/নির্মান প্রধান প্রকৌশলী (প্র) প্রধান প্রকৌশলী সদস্য (প্রকৌশল) চেয়ারম্যান নির্বাহী প্রকৌশলী/সিসিপি চট্টগ্রাম বন্দর কর্তৃপক্ষ নির্বাহী প্রকৌশলী (কঃ সুঃ) উপ-প্রধান প্রকৌশলী (প্র) প্রধান প্রকৌশলী সদস্য (প্রকৌশল) চট্টগ্রাম বন্দর কর্তৃপক্ষ চট্টগ্রাম বন্দর কর্তৃপক্ষ চট্টগ্রাম বন্দর কর্তৃপক্ষ চট্টগ্রাম বন্দর কর্তৃপক্ষ চট্টগ্রাম বন্দর কর্তৃপক্ষ চট্টগ্রাম বন্দর কর্তৃপক্ষ চট্টগ্রাম বন্দর কর্তৃপক্ষ চট্টগ্রাম বন্দর কর্তৃপক্ষ

**THE CHITTAGONG PORT AUTHORITY  
ANNUAL PROCUREMENT PLAN (APP)**

Executing Department: ENGINEERING DEPARTMENT													FY: (2023-2024)					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Description of Procurement Package "WORKS, GOODS & SERVICES"	Unit	Qty	Procure Method	Approv. Autho.	Source of Fund	Approx. Estmtd. Cost (Lac)	APP Cost (Lac) 2023-2024	Time Code for Process	Adverti se of PQ (If Requir	Date of Advert. Tender	Tender Opening Date	Tender Evaluation Date	Date of Aproral of NOA	Date of NOA	Signing of Contract	Time to Contr. Sign	Time for Contract Comple	
WR-15 Construction of boundary wall and renovation of Spl-Z type qrts at Monoharkhali R/A.	1	1	OTM	CPA	CPA	30.00	30.00	PInd. Dates	N/A	01-10-23	29-10-23	12-11-23	26-11-23	3-12-23	31-12-23		30-6-24	
								PInd. Days			28	14	14	7	28	91	122	
								Actual date										
WR-16 Construction of boundary wall, gate & renovation of Servant Qrtrs of bungalow no. 14 at SRA.	1	1	OTM	CPA	CPA	15.00	15.00	PInd. Dates	N/A	01-10-23	29-10-23	12-11-23	26-11-23	3-12-23	31-12-23		30-6-24	
								PInd. Days			28	14	14	7	28	91	122	
								Actual date										
WR-17 Construction of boundary wall & Semi Pucca Motor Cycle garage Near C-Type building 6 & 11 of Road No.9 at NRA.	1	1	OTM	CPA	CPA	30.00	30.00	PInd. Dates	N/A	01-10-23	29-10-23	12-11-23	26-11-23	3-12-23	31-12-23		30-6-24	
								PInd. Days			28	14	14	7	28	91	122	
								Actual date										
WR-18 Construction of boundary wall & renovation of 20 Units SPL-Z type Qrtrs at SRA.	1	1	OTM	CPA	CPA	98.00	98.00	PInd. Dates	N/A	01-10-23	29-10-23	12-11-23	26-11-23	3-12-23	31-12-23		30-6-24	
								PInd. Days			28	14	14	7	28	91	122	
								Actual date										
WR-19 Construction of boundary wall & renovation of 33 Units Z type Qrtrs at SRA.	1	1	OTM	CPA	CPA	98.00	98.00	PInd. Dates	N/A	01-10-23	29-10-23	12-11-23	26-11-23	3-12-23	31-12-23		30-6-24	
								PInd. Days			28	14	14	7	28	91	122	
								Actual date										
WR-20 Construction of boundary wall, Kitchen and Sanitary work for Bungalow No. 04 at Monoharkhali Residential area	1	1	OTM	CPA	CPA	20.00	20.00	PInd. Dates	N/A	1-10-23	29-10-23	12-11-23	26-11-23	3-12-23	31-12-23		30-6-24	
								PInd. Days			28	14	14	7	28	91	122	
								Actual date										
<b>Total Tk (Lac) =</b>						<b>1,038.00</b>	<b>1,038.00</b>	Actual date										

Page 5


















নিৰ্বাহী প্রকৌশলী (জেটি) চট্টগ্রাম বন্দর কর্তৃপক্ষ।  
 নিৰ্বাহী প্রকৌশলী/পেড্রেশন চট্টগ্রাম বন্দর কর্তৃপক্ষ।  
 নিৰ্বাহী প্রকৌশলী / ইমারত চট্টগ্রাম বন্দর কর্তৃপক্ষ।  
 নিৰ্বাহী প্রকৌশলী/সিসিপি চট্টগ্রাম বন্দর কর্তৃপক্ষ।  
 নিৰ্বাহী প্রকৌশলী/বিনিয়োগ চট্টগ্রাম বন্দর কর্তৃপক্ষ।  
 নিৰ্বাহী প্রকৌশলী (কঃ সঃ) উপ-প্রধান প্রকৌশলী (পূঃ) চট্টগ্রাম বন্দর কর্তৃপক্ষ।  
 প্রধান প্রকৌশলী চট্টগ্রাম বন্দর কর্তৃপক্ষ।  
 সদস্য (প্রকৌশল) চট্টগ্রাম বন্দর কর্তৃপক্ষ।  
 চেয়ারম্যান চট্টগ্রাম বন্দর কর্তৃপক্ষ।



THE CHITTAGONG PORT AUTHORITY  
ANNUAL PROCUREMENT PLAN (APP)









Engineering Department: ENGINEERING DEPARTMENT													FY: (2023-2024)					
Description of Procurement Package "WORKS, GOODS & SERVICES"	Unit	Qty	Procure Method	Apov. Autho.	Source of Fund	Appox. Estmtd. Cost (Lac)	APP Cost (Lac) 2023-2024	Time Code for Process	Advertisment of PQ (If Requir)	Date of Advert. Tender	Tender Opening Date	Tender Evaluation Date	Date of Approval of NOA	Date of NOA	Signing of Contract	Time to Contr. Sign	Time for Contract Comple	
2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
<b>Replacement of roofing and wall cladding valley gatters down pipes etc. of Transit sheds and warehouse</b>																		
WR-1	Replacement of valley gatters down pipes,profile Sheet etc. at shed no - 1 & 2 and water proofing works of O Shed.	1	1	OTM	CPA	CPA	80.00	80.00	Plnd. Dates	N/A	10-11-23	24-11-23	8-12-23	15-12-23	22-12-23	19-1-24		17-6-24
									Plnd. Days			14	14	7	7	28	70	150
									Actual date									
WR-2	Replacement of valley gatters down pipes,profile Sheet etc. at shed no - 4 & 5	1	1	OTM	CPA	CPA	40.00	40.00	Plnd. Dates	N/A	10-11-23	24-11-23	8-12-23	15-12-23	22-12-23	19-1-24		17-6-24
									Plnd. Days			14	14	7	7	28	70	150
									Actual date									
WR-3	Replacement of valley gatters down pipes,CI Sheet etc. at shed no -P	1	1	OTM	CPA	CPA	30.00	30.00	Plnd. Dates	N/A	10-11-23	24-11-23	8-12-23	15-12-23	22-12-23	19-1-24		17-6-24
									Plnd. Days			14	14	7	7	28	70	150
									Actual date									
<b>Total Tk (Lac) =</b>							<b>150.00</b>	<b>150.00</b>										
<b>Replacement of Soil line rain water &amp; Septic tank etc</b>																		
WR-1	Improvement of drainage system, soil line and construction of septic tank with inspection Pit at B-Type building no 1 to 8 near CPA Stadium and Dormitory building no 1 to 10 at NRA.	1	1	OTM	CPA	CPA	50.00	50.00	Plnd. Dates	N/A	1-10-23	15-10-23	29-10-23	12-11-23	19-11-23	17-12-23		15-6-24
									Plnd. Days			14	14	14	7	28	77	182
									Actual date									
WR-2	Re-Construction of Septic tank, Soil line, Water line, Drain & Apron of Bungalow no.06 at SRA	1	1	OTM	CPA	CPA	20.00	20.00	Plnd. Dates	N/A	1-10-23	15-10-23	29-10-23	12-11-23	19-11-23	17-12-23		15-6-24
									Plnd. Days			14	14	14	7	28	77	182
									Actual date									
WR-3	Replacement of Soil line of Electric sub-station no.12 at Avoymitraghat R/A and Primary school, police bit & Mosque with construction of inspection pit & septic tank At Monoharkhali R/A.	1	1	OTM	CPA	CPA	30.00	30.00	Plnd. Dates	N/A	1-10-23	15-10-23	29-10-23	12-11-23	19-11-23	17-12-23		15-6-24
									Plnd. Days			14	14	14	7	28	77	182
									Actual date									
<b>Total Tk (Lac) =</b>							<b>100.00</b>	<b>100.00</b>										

নির্বাহী প্রকৌশলী (জেট) চট্টগ্রাম বন্দর কর্তৃপক্ষ।  
 নির্বাহী প্রকৌশলী/নোডার্ম নির্বাহী প্রকৌশলী / ইমারত নির্বাহী প্রকৌশলী/নির্মান চট্টগ্রাম বন্দর কর্তৃপক্ষ।  
 নির্বাহী প্রকৌশলী (কংস্ট্রাকশন) উপ-প্রধান প্রকৌশলী (পুর) চট্টগ্রাম বন্দর কর্তৃপক্ষ।  
 প্রধান প্রকৌশলী সদস্য (প্রকৌশল) চট্টগ্রাম বন্দর কর্তৃপক্ষ।  
 চেয়ারম্যান চট্টগ্রাম বন্দর কর্তৃপক্ষ

THE CHITTAGONG PORT AUTHORITY  
ANNUAL PROCUREMENT PLAN (APP)

Department: ENGINEERING DEPARTMENT													FY: (2023-2024)					
Description of Procurement Package "WORKS, GOODS & SERVICES"	Unit	Qty	Procure Method	Apov. Autho.	Source of Fund	Appox. Estmtd. Cost (Lac)	APP Cost (Lac) 2023-2024	Time Code for Process	Advertisment of PQ (If Required)	Date of Advert. Tender	Tender Opening Date	Tender Evaluation Date	Date of Approval of NOA	Date of NOA	Signing of Contract	Time to Contr. Sign	Time for Contract Complete	
2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
<b>Construction of Boundary Wall</b>																		
WR-1 Reconstruction of Boundary Wall from Gate no-04 to Bapex Yard at Jetty-2 Area.	1	1	OTM	CPA	CPA	93.00	93.00	Plnd. Dates	N/A	1-10-23	29-10-23	26-11-23	3-12-23	10-12-23	7-1-24		24-06-24	
								Plnd. Days			28	28	7	7	28	98	180	
								Actual date										
WR-2 Reconstruction of boundary wall and renovation of Sr. scale officer's Flat no. 01, 02 & 03 at SRA.	1	1	OTM	CPA	CPA	70.00	70.00	Plnd. Dates	N/A	1-10-23	29-10-23	12-11-23	26-11-23	3-12-23	31-12-23		30-6-24	
								Plnd. Days			28	14	14	7	28	91	132	
								Actual date										
WR-3 Reconstruction of boundary wall and renovation of bungalow no. 11 & 17 at SRA.	1	1	OTM	CPA	CPA	40.00	40.00	Plnd. Dates	N/A	1-10-23	29-10-23	12-11-23	26-11-23	3-12-23	31-12-23		30-6-24	
								Plnd. Days			28	14	14	7	28	91	132	
								Actual date										
WR-4 Reconstruction of boundary wall and renovation of bungalow no. 04 & 29 at SRA.	1	1	OTM	CPA	CPA	40.00	40.00	Plnd. Dates	N/A	1-10-23	29-10-23	12-11-23	26-11-23	3-12-23	31-12-23		30-6-24	
								Plnd. Days			28	14	14	7	28	91	132	
								Actual date										
WR-5 Reconstruction of boundary wall and renovation of bungalow no. 31 at SRA.	1	1	OTM	CPA	CPA	20.00	20.00	Plnd. Dates	N/A	1-10-23	29-10-23	12-11-23	26-11-23	3-12-23	31-12-23		30-6-24	
								Plnd. Days			28	14	14	7	28	91	132	
								Actual date										
WR-6 Reconstruction of boundary wall and renovation of bungalow no. 5/AB & 30/ABC at SRA.	1	1	OTM	CPA	CPA	25.00	25.00	Plnd. Dates	N/A	1-10-23	29-10-23	12-11-23	26-11-23	3-12-23	31-12-23		30-6-24	
								Plnd. Days			28	14	14	7	28	91	132	
								Actual date										
WR-7 Reconstruction of boundary wall and renovation of bungalow no. 10 at SRA.	1	1	OTM	CPA	CPA	45.00	45.00	Plnd. Dates	N/A	1-10-23	29-10-23	12-11-23	26-11-23	3-12-23	31-12-23		30-6-24	
								Plnd. Days			28	14	14	7	28	91	132	
								Actual date										
WR-8 Reconstruction of boundary wall and renovation of CPA Officer's Association Office.	1	1	OTM	CPA	CPA	50.00	50.00	Plnd. Dates	N/A	1-10-23	29-10-23	12-11-23	26-11-23	3-12-23	31-12-23		30-6-24	
								Plnd. Days			28	14	14	7	28	91	132	
								Actual date										
<b>Total Tk (Lac) =</b>						<b>383.00</b>	<b>383.00</b>											












নিৰ্বাহী প্রকৌশলী/সিসিপি  
 চট্টগ্রাম বন্দর কর্তৃপক্ষ  
 নিৰ্বাহী প্রকৌশলী/সিসিপি  
 চট্টগ্রাম বন্দর কর্তৃপক্ষ  
 নিৰ্বাহী প্রকৌশলী (কঃ সৃষ্টি)  
 চট্টগ্রাম বন্দর কর্তৃপক্ষ  
 প-প্রধান প্রকৌশলী (পূঃ)  
 চট্টগ্রাম বন্দর কর্তৃপক্ষ  
 প্রধান প্রকৌশলী  
 চট্টগ্রাম বন্দর কর্তৃপক্ষ  
 সদস্য (প্রকৌশল)  
 চট্টগ্রাম বন্দর কর্তৃপক্ষ  
 চেয়ারম্যান/সিসিপি  
 চট্টগ্রাম বন্দর কর্তৃপক্ষ





THE CHITTAGONG PORT AUTHORITY  
ANNUAL PROCUREMENT PLAN (APP)


Engineering Department: ENGINEERING DEPARTMENT												FY: (2023-2024)						
Description of Procurement Package "WORKS, GOODS & SERVICES"	Unit	Qty	Procure Method	Aprov. Autho.	Source of Fund	Appox. Estmtd. Cost (Lac)	APP Cost (Lac) 2023-2024	Time Code for Process	Advertisment of PQ (If Required)	Date of Advert. Tender	Tender Opening Date	Tender Evaluation Date	Date of Approval of NOA	Date of NOA	Signing of Contract	Time to Contr. Sign	Time for Contract Complete	
2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
<b>Improvement of Roads &amp; Bridges within CPA Residential Area</b>																		
WR-1	Raising the height of existing bituminous road and backside courtyard of bungalow no-1, 3 & 18 and construction of guard room in front of bungalow no. 18 at SRA.	1	1	OTM	CPA	CPA	50.00	50.00	Pind. Dates		1-10-23	15-10-23	29-10-23	5-11-23	12-11-23	10-12-23		2-4-24
									Pind. Days	N/A		14	14	7	7	28	70	120
									Actual date									
WR-2	Raising the height of existing bituminous road and back side Court yard of Bungalow No- 5/A, 5/B, 6, 17, 31 & 32 at SRA.	1	1	OTM	CPA	CPA	80.00	80.00	Pind. Dates		1-10-23	15-10-23	29-10-23	5-11-23	12-11-23	10-12-23		2-4-24
									Pind. Days	N/A		14	14	7	7	28	70	120
									Actual date									
<b>Total Tk (Lac) =</b>						<b>130.00</b>	<b>130.00</b>											
<b>Renovation of Building including Reconstruction of Roof</b>																		
WR-1	Interior works at NSI Building.	1	1	OTM	CPA	CPA	15.00	15.00	Pind. Dates	N/A	01-10-23	15-10-23	29-10-23	5-11-23	12-11-23	10-12-23		9-3-24
									Pind. Days			14	14	7	7	28	70	90
									Actual date									
WR-2	Renovation of Bungalow no 12, 13, 22, 30, & 32 at Port South Residential Area	1	1	OTM	CPA	CPA	46.00	46.00	Pind. Dates	N/A	16-2-23	5-3-23	19-3-23	20-3-23	3-4-23	18-4-23		1-12-23
									Pind. Days			17	14	1	14	15	61	227
									Actual date									
WR-3	Renovation work of Director Traffic Office Room no- 152, 153 & 154 at PAB	1	1	OTM	CPA	CPA	26.00	26.00	Pind. Dates	N/A	16-2-23	5-3-23	19-3-23	20-3-23	3-4-23	18-4-23		1-12-23
									Pind. Days			17	14	1	14	15	61	227
									Actual date									
WR-4	Renovation works of existing Library and Laboratory Complex for accommodation of teachers in Bandar Mohammadia Dhakil Madrasha at ERA	1	1	OTM	CPA	CPA	50.00	50.00	Pind. Dates	N/A	18-4-23	8-5-23	14-5-23	14-5-23	17-5-23	1-6-23		1-1-24
									Pind. Days			20	6	0	3	15	44	227
									Actual date									


 **Md. Salim**  
 নির্বাহী প্রকৌশলী (জ্যেষ্ঠ) / নির্বাহী প্রকৌশলী/সেতাল  
 চট্টগ্রাম বন্দর কর্তৃপক্ষ।


 **Md. Kamal**  
 নির্বাহী প্রকৌশলী/নির্মান  
 চট্টগ্রাম বন্দর কর্তৃপক্ষ।


 **Md. Kamal**  
 নির্বাহী প্রকৌশলী/নির্মান  
 চট্টগ্রাম বন্দর কর্তৃপক্ষ।

 **Md. Kamal**  
 নির্বাহী প্রকৌশলী (কঃ সঃ)  
 চট্টগ্রাম বন্দর কর্তৃপক্ষ।

 **Md. Kamal**  
 উপ-প্রধান প্রকৌশলী (পুর)  
 চট্টগ্রাম বন্দর কর্তৃপক্ষ।

 **Md. Kamal**  
 প্রধান প্রকৌশলী  
 চট্টগ্রাম বন্দর কর্তৃপক্ষ।









 **Md. Kamal**  
 সদস্য (প্রকৌশল)  
 চট্টগ্রাম বন্দর কর্তৃপক্ষ।

 **Md. Kamal**  
 চেয়ারম্যান  
 চট্টগ্রাম বন্দর কর্তৃপক্ষ।

**THE CHITTAGONG PORT AUTHORITY  
ANNUAL PROCUREMENT PLAN (APP)**

Engineering Department: ENGINEERING DEPARTMENT													FY: (2023-2024)					
Description of Procurement Package "WORKS, GOODS & SERVICES"		Unit	Qty	Procure Method	Apurv. Autho.	Source of Fund	Appox. Estmtd. Cost (Lac)	APP Cost (Lac) 2023-2024	Time Code for Process	Adverti se of PQ (If Requir	Date of Advert. Tender	Tender Opening Date	Tender Evaluation Date	Date of Approval of NOA	Date of NOA	Signing of Contract	Time to Contr. Sign	Time for Contract Complete
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
WR-5	Renovation of Bungalow no 8, 9, 20 & 28 at SRA	1	1	OTM	CPA	CPA	50.00	50.00	Plnd. Dates	N/A	7-6-23	22-6-23	26-6-23	26-6-23	2-7-23	2-7-23	25	195
									Plnd. Days			15	4	0	6	0		
									Actual date									
WR-6	Renovation of Imam Muazzin Quarter, Transit Camp and Electric substation & reconstruction of boundary wall of bungalow no. 10 at SRA.	1	1	OTM	CPA	CPA	20.00	20.00	Plnd. Dates	N/A	11-6-23	25-6-23	9-7-23	16-7-23	23-7-23	20-8-23		18-12-23
									Plnd. Days			14	14	7	7	28	70	120
									Actual date									
WR-7	Renovation work & construction of one bath room & one toilet and extension of CI sheet of veranda and shore protection work near mosque at SRA Mosque.	1	1	OTM	CPA	CPA	32.00	32.00	Plnd. Dates	N/A	11-6-23	25-6-23	9-7-23	16-7-23	23-7-23	20-8-23		18-12-23
									Plnd. Days			14	14	7	7	28	70	120
									Actual date									
WR-8	Renovation of Bungalow no. 7/A and 8/A at Monoharkhali R/A.	1	1	OTM	CPA	CPA	30.00	30.00	Plnd. Dates		11-6-23	25-6-23	9-7-23	16-7-23	23-7-23	20-8-23		18-12-23
									Plnd. Days	N/A		14	14	7	7	28	70	120
									Actual date									
WR-9	Construction of one bath room, one changing room, angle frame industrial sheet roofing on wash room & in front of house, dolna area etc with tiles work and net partition wall in bungalow no. 03 at SRA.	1	1	OTM	CPA	CPA	23.00	23.00	Plnd. Dates	N/A	11-6-23	25-6-23	9-7-23	16-7-23	23-7-23	20-8-23		18-12-23
									Plnd. Days			14	14	7	7	28	70	120
									Actual date									
WR-10	Renovation works of Member (H & M) office at PAB.	1	1	OTM	CPA	CPA	20.00	20.00	Plnd. Date	N/A	01-10-23	29-10-23	12-11-23	26-11-23	3-12-23	31-12-23		30-6-24
									Plnd. Days			28	14	14	7	28	91	182
									Actual date									
WR-11	Renovation works of Member (Finance), Member (Admin) & Director (Admin) office room at PAB.	1	1	OTM	CPA	CPA	20.00	20.00	Plnd. Date	N/A	01-10-23	29-10-23	12-11-23	26-11-23	3-12-23	31-12-23		30-6-24
									Plnd. Days			28	14	14	7	28	91	182
									Actual date									

Page 9

নির্বাহী প্রকৌশলী (জেটি) নির্বাহী প্রকৌশলী/পোতাশ্রম নির্বাহী প্রকৌশলী / ইয়ারড নির্বাহী প্রকৌশলী/নির্মান উপ-প্রধান প্রকৌশলী (পূর্ব) প্রধান প্রকৌশলী সদস্য (প্রকৌশল) চেয়ারম্যান  
 চট্টগ্রাম বন্দর কর্তৃপক্ষ চট্টগ্রাম বন্দর কর্তৃপক্ষ চট্টগ্রাম বন্দর কর্তৃপক্ষ চট্টগ্রাম বন্দর কর্তৃপক্ষ চট্টগ্রাম বন্দর কর্তৃপক্ষ চট্টগ্রাম বন্দর কর্তৃপক্ষ চট্টগ্রাম বন্দর কর্তৃপক্ষ চট্টগ্রাম বন্দর কর্তৃপক্ষ











THE CHITTAGONG PORT AUTHORITY  
ANNUAL PROCUREMENT PLAN (APP):

Executing Department: ENGINEERING DEPARTMENT

Description of Procurement Package "WORKS, GOODS & SERVICES"		Unit	Qty	Procure Method	Aprov. Autho.	Source of Fund	Appox. Estmtd. Cost (Lac)	APP Cost (Lac) 2023-2024	Time Code for Process	Advertisment of PQ (If Required)	Date of Advert. Tender	Tender Opening Date	Tender Evaluation Date	Date of Approval of NOA	Date of NOA	Signing of Contract	Time to Contr. Sign	Time for Contract Complete
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
WR-12	Renovation of Bathroom no.140, 215, 227, 228, 317, 318, 354 & Providing Floor & wall tiles at PAB.	1	1	OTM	CPA	CPA	57.00	57.00	Pland. Date	N/A	01-10-23	29-10-23	12-11-23	26-11-23	3-12-23	31-12-23		30-6-24
									Pland. Days			28	14	14	7	28	91	182
									Actual date									
WR-13	Providing parking tiles, SS railing in front of Gallery and MS Grill fencing in the Gardening Area of Chittagong Port Swimming Complex at NRA.	1	1	OTM	CPA	CPA	23.00	23.00	Pland. Date	N/A	01-10-23	29-10-23	12-11-23	26-11-23	3-12-23	31-12-23		30-6-24
									Pland. Days			28	14	14	7	28	91	182
									Actual date									
WR-14	Renovation work of Director (Electrical) Room, Dy Director (Electrical) Room at PAB	1	1	OTM	CPA	CPA	19.00	19.00	Pland. Dates	N/A	01-10-23	29-10-23	12-11-23	26-11-23	3-12-23	31-12-23		30-6-24
									Pland. Days			28	14	14	7	28	91	182
									Actual date									
WR-15	Renovation of Chief Engineer Room & Dy Chief Engineer (Civil) Room at PAB	1	1	OTM	CPA	CPA	19.00	19.00	Pland. Dates	N/A	1-10-23	29-10-23	12-11-23	26-11-23	3-12-23	31-12-23		30-6-24
									Pland. Days			28	14	14	7	28	91	182
									Actual date									
WR-16	Renovation of System Analyst Room, Dy CF&AO room room at PAB	1	1	OTM	CPA	CPA	18.00	18.00	Pland. Dates	N/A	1-10-23	15-10-23	29-10-23	5-11-23	12-11-23	10-12-23		8-4-24
									Pland. Days			14	14	7	7	28	70	120
									Actual date									
WR-17	Renovation of Bandar Puja Mondir and Buddha Mondir at NRA.	1	1	OTM	CPA	CPA	32.00	32.00	Pland. Dates	N/A	1-10-23	15-10-23	29-10-23	5-11-23	12-11-23	10-12-23		8-4-24
									Pland. Days			14	14	7	7	28	70	120
									Actual date									
<b>Total Tk (Lac) =</b>							<b>500.00</b>	<b>500.00</b>										
<b>Renovation of Yard:</b>																		
WR-1	Supply & applying special quality road marking paint for CCT Yard & Jetty.	1	1	OTM	CPA	CPA	20.00	20.00	Pland. Dates	N/A	12-9-23	10-10-23	24-10-23	31-10-23	7-11-23	5-12-23		3-2-24
									Pland. Days			18	14	7	7	14	60	60
									Actual date									
WR-2	Supply & applying special quality road marking paint for NCT Yard & Jetty.	1	1	OTM	CPA	CPA	30.00	30.00	Pland. Date	N/A	12-9-23	10-10-23	24-10-23	31-10-23	7-11-23	5-12-23		3-2-24
									Pland. Days			18	14	7	7	14	60	60
									Actual date									

Page 10









নির্বাহী প্রকৌশলী (জ্যেষ্ঠ) চট্টগ্রাম বন্দর কর্তৃপক্ষ।  
 নির্বাহী প্রকৌশলী/পোর্ট প্রশাসন চট্টগ্রাম বন্দর কর্তৃপক্ষ।  
 নির্বাহী প্রকৌশলী / ইয়ার্ড নির্মাণ চট্টগ্রাম বন্দর কর্তৃপক্ষ।  
 নির্বাহী প্রকৌশলী/সিসিপি চট্টগ্রাম বন্দর কর্তৃপক্ষ।  
 নির্বাহী প্রকৌশলী (কঃ সূত্র) চট্টগ্রাম বন্দর কর্তৃপক্ষ।  
 উপ-প্রধান প্রকৌশলী (পূর্ব) চট্টগ্রাম বন্দর কর্তৃপক্ষ।  
 প্রধান প্রকৌশলী চট্টগ্রাম বন্দর কর্তৃপক্ষ।  
 সদস্য (প্রকৌশল) চট্টগ্রাম বন্দর কর্তৃপক্ষ।  
 চেয়ারম্যান চট্টগ্রাম বন্দর কর্তৃপক্ষ।

**THE CHITTAGONG PORT AUTHORITY  
ANNUAL PROCUREMENT PLAN (APP)**

Engineering Department: ENGINEERING DEPARTMENT

FY: (2023-2024)

Description of Procurement Package "WORKS, GOODS & SERVICES"		Unit	Qty	Procure Method	Aprov. Autho.	Source of Fund	Appox. Estmtd. Cost (Lac)	APP Cost (Lac) 2023-2024	Time Code for Process	Advertisment of PQ (If Required)	Date of Advert. Tender	Tender Opening Date	Tender Evaluation Date	Date of Approval of NOA	Date of NOA	Signing of Contract	Time to Contr. Sign	Time for Contract Complete	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
WR-3	Construction of 16 nos RTG Storm Anchorage at CCT & NCT Yard.	1	1	OTM	CPA	CPA	30.00	30.00	Plnd. Date	N/A	25-9-23	23-10-23	6-11-23	13-11-23	20-11-23	18-12-23		17-3-24	
									Plnd. Days			18	14	7	7	14	60	90	
									Actual date										
<b>Total Tk (Lac) =</b>							<b>80.00</b>	<b>80.00</b>											
<b>RM of Jetties:</b>																			
WR-1	R/M of 80 Ton Slipway floor at TM Compound.		1	OTM	CPA	CPA	97.00	97.00	Plnd. Dates	N/A	27-02-23	21-3-23	11-4-23	25-4-23	6-6-24	14-6-23		11-11-23	
									Plnd. Days			22	21	14	30	29	116	150	
									Actual date										
WR-2	Repair Maintenance for the berth/platform of DOJ-3 and Ancillary works at Patenga, Chattogram		1	OTM	CPA	CPA	80.00	80.00	Plnd. Dates	N/A	31-10-23	14-11-23	21-11-23	28-11-23	5-12-23	2-1-24		30-6-24	
									Plnd. Days			14	7	7	7	28	63	180	
									Actual date										
<b>Total Tk (Lac) =</b>							<b>177.00</b>	<b>177.00</b>											
<b>River Training Works/Revetments</b>																			
WR-1	Repair Maintenance of revetment from Khal No-11 to Khal No-12 at Patenga, Chattogram.	1	1	OTM	CPA	CPA	50.00	50.00	Plnd. Dates	N/A	15-10-23	14-11-23	21-11-23	28-11-23	5-12-23	2-1-24		30-6-24	
									Plnd. Days			30	7	7	7	28	79	180	
									Actual date										
<b>Total Tk (Lac) =</b>							<b>50.00</b>	<b>50.00</b>											
<b>R/M of Roads &amp; Bridges</b>																			
WR-1	Repair Maintenance of Road from BNA gate to Redkin at Patenga, Chattogram.	1	1	OTM	CPA	CPA	40.00	40.00	Plnd. Dates	N/A	27-11-23	12-12-23	19-12-23	26-12-23	2-1-24	30-1-24		30-6-24	
									Plnd. Days			15	7	7	7	28	64	152	
									Actual date										
WR-2	Providing CC apron in Between Boundary Wall & Moheshkhal and Around TI Building	1	1	OTM	CPA	CPA	50.00	50.00	Plnd. Dates	N/A	1-10-23	15-10-23	29-10-23	5-11-23	12-11-23	10-12-23		7-6-24	
									Plnd. Days			14	14	7	7	28	70	180	
									Actual date										
WR-3	R/M of Weigh Bridge, Bhuiyan Canteen, AB Yard office and ESS-2 at Jetty -1 Area.	1	1	OTM	CPA	CPA	50.00	50.00	Plnd. Dates	N/A	1-10-23	15-10-23	29-10-23	5-11-23	12-11-23	10-12-23		8-4-24	
									Plnd. Days			14	14	7	7	28	70	120	
									Actual date										

প্রকৌশলী (জেট) নির্বাহী প্রকৌশলী/পোতাশ্রম নির্বাহী প্রকৌশলী / ইয়ার্ড নির্বাহী প্রকৌশলী/নির্মান নির্বাহী প্রকৌশলী (কঃ সঃ) উপ-প্রধান প্রকৌশলী (পুর) প্রধান প্রকৌশলী সদস্য (প্রকৌশল) চেয়ারম্যান  
 বন্দর কর্তৃপক্ষ চট্টগ্রাম বন্দর কর্তৃপক্ষ চট্টগ্রাম বন্দর কর্তৃপক্ষ চট্টগ্রাম বন্দর কর্তৃপক্ষ চট্টগ্রাম বন্দর কর্তৃপক্ষ চট্টগ্রাম বন্দর কর্তৃপক্ষ চট্টগ্রাম বন্দর কর্তৃপক্ষ চট্টগ্রাম বন্দর কর্তৃপক্ষ











THE CHITTAGONG PORT AUTHORITY  
ANNUAL PROCUREMENT PLAN (APP)

Engineering Department: ENGINEERING DEPARTMENT

Description of Procurement Package  
"WORKS, GOODS & SERVICES"

FY: (2023-2024)

Unit	Qty	Procure Method	Aprv. Autho.	Source of Fund	Appox. Estmtd. Cost (Lac)	APP Cost (Lac) 2023-2024	Time Code for Process	Adverti se of PQ (If Requir	Date of Advert. Tender	Tender Opening Date	Tender Evaluation Date	Date of Approval of NOA	Date of NOA	Signing of Contract	Time to Contr. Sign	Time for Contract Comple		
2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
WR-4	R/M of Weigh Bridge and Electric Sub Station-4 including CC Apron work at Jetty -2 Area.	1	1	OTM	CPA	CPA	40.00	40.00	Plnd. Dates	N/A	1-10-23	15-10-23	29-10-23	5-11-23	12-11-23	10-12-23	28	120
									Plnd. Days		14	14	7	7	28	70	120	
									Actual date									
WR-5	Providing sealcoat on existing RCC road around of CPA Hospital.	1	1	OTM	CPA	CPA	50.00	50.00	Plnd. Dates	N/A	1-10-23	29-10-23	12-11-23	26-11-23	3-12-23	31-12-23		30-6-24
									Plnd. Days		28	14	14	7	28	91	182	
									Actual date									
WR-6	R/M of road and road Side drain from Patenga road to Bungalow no 1 at SRA.	1	1	OTM	CPA	CPA	30.00	30.00	Plnd. Dates	N/A	1-10-23	29-10-23	12-11-23	26-11-23	3-12-23	31-12-23		30-6-24
									Plnd. Days		28	14	14	7	28	91	182	
									Actual date									
WR-7	R/M of republic club internal road and road Side drain at CPA Republic Club.	1	1	OTM	CPA	CPA	30.00	30.00	Plnd. Dates	N/A	1-10-23	29-10-23	12-11-23	26-11-23	3-12-23	31-12-23		30-6-24
									Plnd. Days		28	14	14	7	28	91	182	
									Actual date									
WR-8	R/M of internal road of Bungalow no 20 at SRA.	1	1	OTM	CPA	CPA	20.00	20.00	Plnd. Dates	N/A	1-10-23	29-10-23	12-11-23	26-11-23	3-12-23	31-12-23		30-6-24
									Plnd. Days		28	14	14	7	28	91	182	
									Actual date									
Total Tk (Lac) =						310.00	310.00											
<b>R/M of Residential Building</b>																		
WR-1	Repair Maintenance & painting of Mosque No. 1 & Providing Ozu Khana outside of the mosque and painting of Imam Muazzin Qrts at Newmooring.	1	1	OTM	CPA	CPA	23.00	23.00	Plnd. Dates	N/A	11-06-23	25-6-23	9-7-23	16-7-23	23-7-23	20-8-23		18-12-23
									Plnd. Days			14	14	7	7	28	70	120
									Actual date									
WR-2	R/M of Bungalow No. 33 (D.C Port Bungalow)	1	1	OTM	CPA	CPA	15.00	15.00	Plnd. Dates	N/A	1-10-23	29-10-23	12-11-23	26-11-23	3-12-23	31-12-23		30-6-24
									Plnd. Days		28	14	14	7	28	91	182	
									Actual date									
WR-3	R/M and Painting (inside & Outside) of E-Type & F-Type building near CPA Girls School & College at NRA	1	1	OTM	CPA	CPA	75.00	75.00	Plnd. Dates	N/A	1-10-23	29-10-23	12-11-23	26-11-23	3-12-23	31-12-23		30-6-24
									Plnd. Days		28	14	14	7	28	91	182	
									Actual date									

নির্বাহী প্রকৌশলী/সিসিপি  
 নির্বাহী প্রকৌশলী/পোতাশ্রম  
 নির্বাহী প্রকৌশলী/ইমারত  
 নির্বাহী প্রকৌশলী/নির্মাণ  
 নির্বাহী প্রকৌশলী (কঃ সঃ)  
 উপ-প্রধান প্রকৌশলী (পুল)  
 প্রধান প্রকৌশলী  
 সদস্য (প্রকৌশলী)  
 চেয়ারম্যান/সচিব


চট্টগ্রাম বন্দর কর্তৃপক্ষ।  
 চট্টগ্রাম বন্দর কর্তৃপক্ষ।  
 চট্টগ্রাম বন্দর কর্তৃপক্ষ।  
 চট্টগ্রাম বন্দর কর্তৃপক্ষ।  
 চট্টগ্রাম বন্দর কর্তৃপক্ষ।  
 চট্টগ্রাম বন্দর কর্তৃপক্ষ।  
 চট্টগ্রাম বন্দর কর্তৃপক্ষ।  
 চট্টগ্রাম বন্দর কর্তৃপক্ষ।





THE CHITTAGONG PORT AUTHORITY  
ANNUAL PROCUREMENT PLAN (APP)


Cutting Department: ENGINEERING DEPARTMENT


1	2	3	4	5	6	7	8	9	10	11	12	13	14	FY: (2023-2024)					
														15	16	17	18	19	
Description of Procurement Package "WORKS, GOODS & SERVICES"														Date of Approval of NOA	Date of NOA	Signing of Contract	Time to Contr. Sign	Time for Contract Comple	
WR-4	R/M of 129 Nos S type (CPA Pool) quarter no- 1/ABCD, 2/ACD, 3/AD, 5/BCD, 7/AD, 8/BCD, 9/ABCD, 10/ABCD, 12/ABCD, 13/D, 14/AD, 15/A, 16/A, 18/A, 18/A, 19/CD, 21/AD, 23/AD, 24/BCD, 26/AC, 7/D, 28/D, 30/A, 31/D, 32/B, 33/ABD, 34/AB, 35/AB, 36/A, 37/D, 38/ACD, 39/D, 41/A, 42/ACD, 43/ACD, 44/D, 45/C, 46/AC, 47/A, 48/AD, 49/ACD, 50/D, 51/ACD, 52/AD, 53/ABCD, 54/ABD, 55/AD, 56/ACD, 57/AB, 58/CD, 59/D, 60/ACD, 16/D, 62/CD, 64/CD, 65AB, 66/CD, 68/A, 70/D, 72/AB, 73/A, 74/ABC, 75/AC, 76/CD at NRA	1	1	OTM	CPA	CPA	50.00	50.00	Plnd. Dates	N/A	1-10-23	29-10-23	12-11-23	26-11-23	3-12-23	31-12-23		30-6-24	
								Plnd. Days			28	14	14	7	28	91	182		
								Actual date											
WR-5	R/M of 37 Nos TX type quarter no. (CPA Pool)-77/AB, 78/B, 80/A, 81/A, 82/AB, 83/A, 84/A, 85/B, 87/B, 88/B, 99/AB, 100/A, 101/AB, 102/AB, 103/AB, 104/B, 120/B, 430/AB, 429/AB, 112/A, 431/AB, 432/B, 154/A, 155/AB, 156/B, 157/A, 158/B and 06 Nos. WX type quarter no (Rail Pool)-420/B, 425/A, 426/A, 427/AB, 428/B at NRA.	1	1	OTM	CPA	CPA	50.00	50.00	Plnd. Dates	N/A	1-10-23	29-10-23	12-11-23	26-11-23	3-12-23	31-12-23		30-6-24	
								Plnd. Days			28	14	14	7	28	91	182		
								Actual date											


 **DG**  
 নির্বাহী প্রকৌশলী (জ্যেষ্ঠ)  
 চট্টগ্রাম বন্দর কর্তৃপক্ষ।


 **Salarine**  
 নির্বাহী প্রকৌশলী/সেচা  
 চট্টগ্রাম বন্দর কর্তৃপক্ষ।


 **Salarine**  
 নির্বাহী প্রকৌশলী / ইমারত  
 চট্টগ্রাম বন্দর কর্তৃপক্ষ।


 **Salarine**  
 নির্বাহী প্রকৌশলী/সিসিপি  
 চট্টগ্রাম বন্দর কর্তৃপক্ষ।

 **Salarine**  
 নির্বাহী প্রকৌশলী/নিম্ন  
 চট্টগ্রাম বন্দর কর্তৃপক্ষ।

 **Salarine**  
 উপ-প্রধান প্রকৌশলী (পূর্ব)  
 চট্টগ্রাম বন্দর কর্তৃপক্ষ।

 **Salarine**  
 প্রধান প্রকৌশলী  
 চট্টগ্রাম বন্দর কর্তৃপক্ষ।

 **Salarine**  
 সদস্য (প্রকৌশল)  
 চট্টগ্রাম বন্দর কর্তৃপক্ষ।

 **Salarine**  
 চেয়ারম্যান  
 চট্টগ্রাম বন্দর কর্তৃপক্ষ।











THE CHITTAGONG PORT AUTHORITY  
ANNUAL PROCUREMENT PLAN (APP)

Procurement Department: ENGINEERING DEPARTMENT

Description of Procurement Package  
"WORKS, GOODS & SERVICES"

1	2	3	4	5	6	7	8	9	10	11	12	13	14	FY: (2023-2024)				
														15	16	17	18	19
							Appox. Estmtd. Cost (Lac)	APP Cost (Lac) 2023-2024	Time Code for Process	Adverti se of PQ (If Requir	Date of Advert. Tender	Tender Opening Date	Tender Evaluation Date	Date of Approval of NOA	Date of NOA	Signing of Contract	Time to Contr. Sign	Time for Contract Comple
WR-6	R/M of 33 Nos. PCS type (CPA Pool)-1/BCD, 2/BCD, 12/ABCD, 13/ABCD, 23/ACD, 24/ACD, 34/AB, 35/BCD, 45/ABCD, 46/ABCD and 55 units S-type (Rail pool) qrts no- 1/ABCD, 3/CD, 4/AD, 5/CD, 6/ABD, 7/AB, 9/D, 10/D, 11/A, 14/AD, 15/D, 16/D, 17/A, 25/A, 26/AC, 27/D, 29/D, 33/D, 36/AB, 37/BCD, 39/ACD, 42/C, 47/AD, 48/AD, 49/ABC, 50/AB, 52/AD, 41/BD, 64/CD, 65/AD at NRA	1	1	OTM	CPA	CPA	50.00	50.00	PInd. Dates		1-10-23	29-10-23	12-11-23	26-11-23	3-12-23	31-12-23		30-6-24
									PInd. Days	N/A		28	14	14	7	28	91	182
									Actual date									
WR-7	R/M of B- Type building no. 9 & 14 and C-type building no. 06 at NRA.	1	1	OTM	CPA	CPA	95.00	95.00	PInd. Dates	N/A	1-10-23	29-10-23	12-11-23	26-11-23	3-12-23	31-12-23		30-6-24
									PInd. Days			28	14	14	7	28	91	182
									Actual date									
WR-8	R/M of B- Type building no. 9 in front of road no. 01 at NRA.	1	1	OTM	CPA	CPA	20.00	20.00	PInd. Dates	N/A	1-10-23	29-10-23	12-11-23	26-11-23	3-12-23	31-12-23		30-6-24
									PInd. Days			28	14	14	7	28	91	182
									Actual date									
WR-9	R/M of C type 1 to 4 (04 Storied 32 Units) & C type 5 to 7 (05 Storied, 30 Units) of total 62 units at High school R/A	1	1	OTM	CPA	CPA	98.00	98.00	PInd. Dates	N/A	1-10-23	29-10-23	12-11-23	26-11-23	3-12-23	31-12-23	91	182
									PInd. Days			28	14	14	7	28		
									Actual date									
Total							476.00	476.00										
<b>R/M of Transit Shed &amp; Warehouse:</b>																		
WR-1	RM of Zonal workshop-D at CCT Yard.	1	1	OTM	CPA	CPA	32.00	32.00	PInd. Dates	N/A	1-11-23	29-11-23	13-12-23	20-12-23	27-12-23	24-1-24		23-5-24
									PInd. Days			18	14	7	7	14	60	120
									Actual date									
WR-2	RM, painting & washing of all structure at South Container yard (SCY).	1	1	OTM	CPA	CPA	40.00	40.00	PInd. Dates	N/A	1-11-23	29-11-23	13-12-23	20-12-23	27-12-23	24-1-24		23-4-24
									PInd. Days			18	14	7	7	14	60	90
									Actual date									
WR-3	RM of CFS Shed at CET area.	1	1	OTM	CPA	CPA	70.00	70.00	PInd. Date	N/A	15-11-23	13-12-23	27-12-23	3-1-24	10-1-24	7-2-24	60	7-5-24
									PInd. Days			18	14	7	7	14		90
									Actual date									










নিবাহী প্রকৌশলী (জেটি) / চট্টগ্রাম বন্দর কর্তৃপক্ষ।  
 নিবাহী প্রকৌশলী / পোতাশ্রয় চট্টগ্রাম বন্দর কর্তৃপক্ষ।  
 নিবাহী প্রকৌশলী / ইয়ারড নিবাহী প্রকৌশলী / নিবাহী প্রকৌশলী (কঃ সঃ) উপ-প্রধান প্রকৌশলী (পুর) চট্টগ্রাম বন্দর কর্তৃপক্ষ।  
 নিবাহী প্রকৌশলী/সিসিপি চট্টগ্রাম বন্দর কর্তৃপক্ষ।  
 প্রধান প্রকৌশলী চট্টগ্রাম বন্দর কর্তৃপক্ষ।  
 সদস্য (প্রকৌশল) চট্টগ্রাম বন্দর কর্তৃপক্ষ।  
 চেয়ারম্যান চট্টগ্রাম বন্দর কর্তৃপক্ষ।

THE CHITTAGONG PORT AUTHORITY  
ANNUAL PROCUREMENT PLAN (APR)

Engineering Department: ENGINEERING DEPARTMENT

1	2	3	4	5	6	7	8	9	10	11	12	13	14	FY: (2023-2024)				
														15	16	17	18	19
Description of Procurement Package "WORKS, GOODS & SERVICES"		Unit	Qty	Procure Method	Aprov. Autho.	Source of Fund	Appox. Estmtd. Cost (Lac)	APP Cost (Lac) 2023-2024	Time Code for Process	Advertisment of PQ (If Requir	Date of Advert. Tender	Tender Opening Date	Tender Evaluation Date	Date of Approval of NOA	Date of NOA	Signing of Contract	Time to Contr. Sign	Time for Contract Comple
WR-4	R/M of CFS Shed at NCT area.	1	1	OTM	CPA	CPA	18.00	18.00	Plnd. Date	N/A	15-11-23	13-12-23	27-12-23	3-1-24	10-1-24	7-2-24	60	7-4-24
									Plnd. Days			18	14	7	7	14	60	60
									Actual date									
WR-5	R/M of M shed.	1	1	OTM	CPA	CPA	35.00	35.00	Plnd. Date	N/A	1-12-23	15-12-23	29-12-23	5-1-24	12-1-24	9-2-24	70	8-7-24
									Plnd. Days			14	14	7	7	28	70	150
									Actual date									
<b>Total Tk (Lac) =</b>							195.00	195.00										
<b>R/M of Office, Sheds &amp; other service building</b>																		
WR-1	R/M of Bunglow no-01 at Enayet Bazar.	1	1	OTM	CPA	CPA	23.00	23.00	Plnd. Dates	N/A	1-10-23	29-10-23	12-11-23	26-11-23	3-12-23	31-12-23	-	30-6-24
									Plnd. Days			28	14	14	7	28	91	182
									Actual date									
WR-2	R/M of Gate House & Electric Shop at TM Compound area.	1	1	OTM	CPA	CPA	50.00	50.00	Plnd. Date	N/A	6-6-23	22-6-23	4-7-23	11-7-23	18-7-23	31-7-23		29-10-23
									Plnd. Days			16	12	7	7	13	55	90
									Actual date									
WR-3	R/M of Jetty Gate No. 01,02 & 03 and Road Marking at Jetty-1 Area.	1	1	OTM	CPA	CPA	45.00	45.00	Actual date	N/A	6-6-23	22-6-23	29-6-23	11-7-23	18-7-23	25-7-23		23-10-23
									Plnd. Dates			16	7	12	7	7	49	90
									Plnd. Days									
WR-4	R/M of Jetty Gate No. 04,05 & CPAR Gate and Road Marking at Jetty-2 Area.	1	1	OTM	CPA	CPA	50.00	50.00	Plnd. Dates	N/A	6-6-23	22-6-23	26-6-23	3-7-23	27-6-23	20-7-23		18-10-23
									Plnd. Days			16	4	7	7	28	62	90
									Actual date									
WR-5	R/M of Security office building.	1	1	OTM	CPA	CPA	60.00	40.00	Plnd. Dates	N/A	1-11-23	15-11-23	29-11-23	6-12-23	13-12-23	10-1-24		9-5-24
									Plnd. Days			14	14	7	7	28	70	120
									Actual date									
WR-6	R/M of Central workshop.	1	1	OTM	CPA	CPA	35.00	35.00	Plnd. Dates	N/A	1-12-23	15-12-23	29-12-23	5-1-24	12-1-24	9-2-24		8-6-24
									Plnd. Days			14	14	7	7	28	70	120
									Actual date									
WR-7	R/M of office building, workshop, Gate House & Boundary Wall at NCY area.	1	1	OTM	CPA	CPA	54.00	54.00	Plnd. Dates	N/A	1-10-23	15-10-23	29-10-23	5-11-23	12-11-23	10-12-23		8-5-24
									Plnd. Days			14	14	7	7	28	70	150
									Actual date									

Page 15

নিৰ্বাহী প্রকৌশলী/সিসিপি  
 চট্টগ্রাম বন্দর কর্তৃপক্ষ  
 নিৰ্বাহী প্রকৌশলী/সিসিপি  
 চট্টগ্রাম বন্দর কর্তৃপক্ষ  
 নিৰ্বাহী প্রকৌশলী (কঃ সঃ)  
 চট্টগ্রাম বন্দর কর্তৃপক্ষ  
 উপ-প্রধান প্রকৌশলী (পুর)  
 চট্টগ্রাম বন্দর কর্তৃপক্ষ  
 নিৰ্বাহী প্রকৌশলী  
 চট্টগ্রাম বন্দর কর্তৃপক্ষ  
 সদস্য (প্রকৌশল)  
 চট্টগ্রাম বন্দর কর্তৃপক্ষ  
 চেয়ারম্যান  
 চট্টগ্রাম বন্দর কর্তৃপক্ষ



THE CHITTAGONG PORT AUTHORITY  
ANNUAL PROCUREMENT PLAN (APP)

Operating Department: ENGINEERING DEPARTMENT

1	2 Description of Procurement Package "WORKS, GOODS & SERVICES"	3 Unit	4 Qty	5 Procure Method	6 Aprov. Autho.	7 Source of Fund	8 Appox. Estmtd. Cost (Lac)	9 APP Cost (Lac) 2023- 2024	10 Time Code for Process	11 Adverti se of PQ (If Requir)	12 Date of Advert. Tender	13 Tender Opening Date	14 Tender Evaluation Date	FY: (2023-2024)						
														15 Date of Approval of NOA	16 Date of NOA	17 Signing of Contract	18 Time to Contr. Sign	19 Time for Contract Comple		
WR-8	Painting of Custom Boundary wall under Jetty-1 area	1	1	OTM	CPA	CPA	76.00	76.00												
									Pland. Dates	N/A	01-01-24	15-1-24	29-1-24	5-2-24	12-2-24	11-3-24			8-8-24	
									Pland. Days			14	14	7	7	28	70	150		
									Actual date											
WR-9	Repair & Maintenance of 05 storied Bandar Mohammadia Dhakil Madrasha at ERA.	1	1	OTM	CPA	CPA	46.00	46.00												
									Pland. Dates	N/A	11-06-23	25-6-23	9-7-23	16-7-23	23-7-23	20-8-23			18-12-23	
									Pland. Days			14	14	7	7	28	70	120		
									Actual date											
WR-10	R/M & Painting of CPA Hospital	1	1	OTM	CPA	CPA	80.00	80.00												
									Pland. Date	N/A	01-10-23	15-10-23	29-10-23	12-11-23	19-11-23	17-12-23			16-6-24	
									Pland. Days			14	14	14	7	28	77	182		
									Actual date											
WR-11	R/M & Painting of Bandar Bhaban & Annex bhaban at PAB,	1	1	OTM	CPA	CPA	80.00	80.00												
									Pland. Date	N/A	01-10-23	15-10-23	29-10-23	12-11-23	19-11-23	17-12-23			16-6-24	
									Pland. Days			14	14	14	7	28	77	182		
									Actual date											
WR-12	R/M of CPA Boys School & College with canteen, Auditorium, Shahid Minar, CPA Rest house, CPA Training Comple, High School R/A Mosque & Republic club With Library Room.	1	1	OTM	CPA	CPA	90.00	90.00												
									Pland. Date	N/A	01-10-23	15-10-23	29-10-23	12-11-23	19-11-23	17-12-23			16-6-24	
									Pland. Days			14	14	14	7	28	77	182		
									Actual date											
WR-13	R/M & Painting of Mosque at road no 06, 08, 12 at NRA.	1	1	OTM	CPA	CPA	30.00	30.00												
									Pland. Date	N/A	01-10-23	15-10-23	29-10-23	12-11-23	19-11-23	17-12-23			16-6-24	
									Pland. Days			14	14	14	7	28	77	182		
									Actual date											
WR-14	R/M of Ebadat Khana, SAE M-1/2 office, Canteen, Bank booth and CI Sheet roofing in front of Sonali Bank cash counter at PAB.	1	1	OTM	CPA	CPA	26.00	26.00												
									Pland. Dates	N/A	01-10-23	15-10-23	29-10-23	12-11-23	19-11-23	17-12-23			16-6-24	
									Pland. Days			14	14	14	7	28	77	182		
									Actual date											
WR-15	R/M of CBA office at NRA.	1	1	OTM	CPA	CPA	25.00	25.00												
									Pland. Date	N/A	01-10-23	15-10-23	29-10-23	12-11-23	19-11-23	17-12-23			16-6-24	
									Pland. Days			14	14	14	7	28	77	182		
									Actual date											
<b>Total Tk (Lac) =</b>							<b>770.00</b>	<b>750.00</b>												

Page 16

নির্বাহী প্রকৌশলী/সিসিপি চট্টগ্রাম বন্দর কর্তৃপক্ষ

সদস্য (প্রকৌশল) চট্টগ্রাম বন্দর কর্তৃপক্ষ




সদস্য (প্রকৌশল) চট্টগ্রাম বন্দর কর্তৃপক্ষ






সদস্য (প্রকৌশল) চট্টগ্রাম বন্দর কর্তৃপক্ষ

সদস্য (প্রকৌশল) চট্টগ্রাম বন্দর কর্তৃপক্ষ

সদস্য (প্রকৌশল) চট্টগ্রাম বন্দর কর্তৃপক্ষ

Description of Procurement Package "WORKS, GOODS & SERVICES"		Unit	Qty	Procure Method	Approv. Autho.	Source of Fund	Approx. Estmtd. Cost (Lac)	APP Cost (Lac) 2023-2024	Time Code for Process	Advertisment of PQ (If Requir)	Date of Advert. Tender	Tender Opening Date	Tender Evaluation Date	Date of Approval of NOA	Date of NOA	Signing of Contract	Time to Contr. Sign	Time for Contract Comple	
FY: (2023-2024)																			
		3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
<b>R/M of Drain with in Port Area.</b>																			
WR-1	R/M of surface drain of 'B' type block no-K, N, P, Q, R, S, T & U at ERA.	1	1	OTM	CPA	CPA	30.00	30.00	Pland. Date	N/A	01-10-23	15-10-23	29-10-23	12-11-23	19-11-23	17-12-23		15-5-24	
									Pland. Days			14	14	14	7	28	77	182	
									Actual date										
WR-2	R/M of drain at CPA Training Complex area.	1	1	OTM	CPA	CPA	30.00	30.00	Pland. Date	N/A	01-10-23	15-10-23	29-10-23	12-11-23	19-11-23	17-12-23		15-5-24	
									Pland. Days			14	14	14	7	28	77	182	
									Actual date										
WR-3	R/M of drain from bungalow no. 18 to bungalow no. 30/C at SRA	1	1	OTM	CPA	CPA	40.00	40.00	Plnd. Dates	N/A	01-10-23	15-10-23	29-10-23	12-11-23	19-11-23	17-12-23		15-5-24	
									Plnd. Days			14	14	14	7	28	77	182	
									Actual date										
<b>Total Tk (Lac) =</b>							<b>100.00</b>	<b>100.00</b>											
<b>Patenga Beacon Light House.</b>																			
WR-1	Repair Maintenance of Patenga Beacon Light House along with surrounding boundary wall and ancillary works at Patenga, Chattogram.	1	1	OTM	CPA	CPA	40.00	40.00	Plnd. Dates	N/A	30-10-23	13-11-23	27-11-23	4-12-23	11-12-23	8-1-24		6-5-24	
									Plnd. Days			14	14	7	7	28	70	150	
									Actual date										
<b>Total Tk (Lac) =</b>							<b>40.00</b>	<b>40.00</b>											
<b>R/M of Yard:</b>																			
WR-1	RM of Yards, Roads & Jetty Deck Slabs for One year at CCT Area.	1	1	OTM	CPA	CPA	50.00	50.00	Plnd. Dates	N/A	20-10-23	17-11-23	1-12-23	8-12-23	15-12-23	12-1-24		6-2-25	
									Plnd. Days			18	14	7	7	14	60	360	
									Actual date										
WR-2	RM of Yards, Roads & Jetty Deck Slabs for One year at NCT Area.	1	1	OTM	CPA	CPA	50.00	50.00	Plnd. Dates	N/A	20-10-23	17-11-23	1-12-23	8-12-23	15-12-23	12-1-24		6-2-25	
									Plnd. Days			18	14	7	7	14	60	360	
									Actual date										
WR-3	Repair and Fitting fixing MS fencing at Jetty-2 Area	1	1	OTM	CPA	CPA	60.00	60.00	Pland. Date	N/A	01-02-24	15-2-24	29-2-24	7-3-24	14-3-24	11-4-24		8-10-24	
									Pland. Days			14	14	7	7	28	70	180	
									Actual date										
WR-4	Repair and Fitting fixing MS Grattings at Jetty-2 Area	1	1	OTM	CPA	CPA	40.00	40.00	Pland. Date	N/A	01-02-24	15-2-24	29-2-24	7-3-24	14-3-24	11-4-24		8-10-24	
									Pland. Days			14	14	7	7	28	70	180	
									Actual date										
<b>Total Tk (Lac) =</b>							<b>200.00</b>	<b>200.00</b>											

নিবাহী প্রকৌশলী/পোর্ট এন্ড টার্মিনাল নিবাহী প্রকৌশলী / ইন্সপেক্টর  
 চট্টগ্রাম বন্দর কর্তৃপক্ষ।

নিবাহী প্রকৌশলী/সিসিপি  
 চট্টগ্রাম বন্দর কর্তৃপক্ষ।

নিবাহী প্রকৌশলী (কঃ সঃ)  
 চট্টগ্রাম বন্দর কর্তৃপক্ষ।

উপ-প্রধান প্রকৌশলী (পূঃ)  
 চট্টগ্রাম বন্দর কর্তৃপক্ষ।

প্রধান প্রকৌশলী  
 চট্টগ্রাম বন্দর কর্তৃপক্ষ।

সদস্য (প্রকৌশলী)  
 চট্টগ্রাম বন্দর কর্তৃপক্ষ।










চেয়ারম্যান  
 চট্টগ্রাম বন্দর কর্তৃপক্ষ।





**THE CHITTAGONG PORT AUTHORITY  
ANNUAL PROCUREMENT PLAN (APP)**

Engineering Department: ENGINEERING DEPARTMENT													FY: 2023-2024				
Description of Procurement Package "WORKS, GOODS & SERVICES"	Unit	Qty	Procure Method	Aprov. Autho.	Source of Fund	Appox. Estmtd. Cost (Lac)	APP Cost (Lac) 2023-2024	Time Code for Process	Advertisment of PQ (If Requir)	Date of Advert. Tender	Tender Opening Date	Tender Evaluation Date	Date of Approval of NOA	Date of NOA	Signing of Contract	Time to Contr. Sign	Time for Contract Comple
2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
<b>Cleaning &amp; Painting ( a. R/A, School &amp; College ( Engineering))</b>																	
WR-1 Painting and R/M of D-type Building No.1, 2, 3 & 4 at ERA	1	1	OTM	CPA	CPA	95.00	95.00	Pland. Date	N/A	01-10-23	15-10-23	29-10-23	12-11-23	19-11-23	17-12-23		15-6-24
									Pland. Days		14	14	14	7	28	77	182
										Actual date							
WR-2 Painting of CPA Stadium with Gallery & Boundary Wall including Pavilion roof water Proofing Paint at NRA.	1	1	OTM	CPA	CPA	40.00	40.00	Pland. Date	N/A	01-10-23	15-10-23	29-10-23	12-11-23	19-11-23	17-12-23		15-6-24
									Pland. Days		14	14	14	7	28	77	182
										Actual date							
WR-3 Painting of Boundary wall, Green zone Fencing, Gate and Gate House including Repair Maintenance of Car Parking Shed at PAB.	1	1	OTM	CPA	CPA	45.00	45.00	Plnd. Dates	N/A	01-10-23	15-10-23	29-10-23	12-11-23	19-11-23	17-12-23		15-6-24
									Plnd. Days		14	14	14	7	28	77	182
										Actual date							
WR-4 Painting of Boundary wall at Bungalow No.01 & Bungalow No-2 (Port House) at Enayet Bazar.	1	1	OTM	CPA	CPA	20.00	20.00	Plnd. Dates	N/A	01-10-23	15-10-23	29-10-23	12-11-23	19-11-23	17-12-23		15-6-24
									Plnd. Days		14	14	14	7	28	77	182
										Actual date							
<b>Total Tk (Lac) =</b>						<b>200.00</b>	<b>200.00</b>										
<b>Capital Works for Pangaon (Construction Works)</b>																	
WR-1 Supplying, Fitting & Fixing Rubber Fender in place of damaged Rubber fender for Repair work of ICT, Pangaon Jetty, Dhaka. &Painting of boundary walls at ICT pangaon, Dhaka	1	1	OTM	CPA	CPA	30.00	30.00	Plnd. Dates	N/A	1-10-23	15-10-23	29-10-23	5-11-23	12-11-23	10-12-23		8-4-24
									Plnd. Days		14	14	7	7	28	70	120
										Actual date							
<b>Total Tk (Lac) =</b>						<b>30.00</b>	<b>30.00</b>										
<b>Expenditure for Pangaon (Various Revenue Expenditure-Engineering)</b>																	
WR-1 R/M of Terminal building Officers mess etc. at ICT pangaon dhaka.	1	1	OTM	CPA	CPA	50.00	50.00	Plnd. Dates	N/A	1-10-23	15-10-23	29-10-23	5-11-23	12-11-23	10-12-23		8-4-24
									Plnd. Days		14	14	7	7	28	70	120
										Actual date							
<b>Total Tk (Lac) =</b>						<b>50.00</b>	<b>50.00</b>										

নির্বাহী প্রকৌশলী/সিসিপি  
 চট্টগ্রাম বন্দর কর্তৃপক্ষ  
 নির্বাহী প্রকৌশলী/নির্মান  
 চট্টগ্রাম বন্দর কর্তৃপক্ষ  
 নির্বাহী প্রকৌশলী (কঃ সুঃ)  
 চট্টগ্রাম বন্দর কর্তৃপক্ষ  
 উপ-প্রধান প্রকৌশলী (পূঃ)  
 চট্টগ্রাম বন্দর কর্তৃপক্ষ  
 প্রধান প্রকৌশলী  
 চট্টগ্রাম বন্দর কর্তৃপক্ষ  
 সদস্য (প্রকৌশলী)  
 চট্টগ্রাম বন্দর কর্তৃপক্ষ  
 চেয়ারম্যান  
 চট্টগ্রাম বন্দর কর্তৃপক্ষ