

প্রকৌশল বিভাগ

THE CHITTAGONG PORT AUTHORITY
ANNUAL PROCUREMENT PLAN (APP)

Name of Executing Department: ENGINEERING DEPARTMENT												Works: Above 100 Lac		FY: (2022-2023)			
Pkgs No	Description of Procurement Package "WORKS, GOODS & SERVICES"	Unit	Qty	Procure Method	Aprov. Autho.	Source of Fund	Estmtd. Cost (Lac)	Time Code for Process	Advertise of PQ (If Required)	Date of Advert. Tender	Tender Opening Date	Tender Evaluation Date	Date of Approval of NOA	Date of NOA	Signing of Contract	Time to Contr. Sign	Time for Contract Complete
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
River Training Works																	
WR-1	Construction of Revetment with CC Block and ancillary works at up stream of 80 Ton slipway adjacent to T.M ghat, Chattogram.	1	1	OTM	CPA	CPA	450.00	Pind. Dates	N/A	1/9/22	29/9/22	13/10/22	20/10/22	27/10/22	24/11/22		22/7/23
								Pind. Days			28	14	7	7	28	84	240
								Actual date									
WR-2	Constriction of revetment with CC block at down stream of star cement factory at up stream of BN Nirvic at dangarchar, Chattogram,	1	1	OTM	CPA	CPA	380.00	Pind. Dates	N/A	4/10/22	1/11/22	15/11/22	22/11/22	29/11/22	27/12/22		25/6/23
								Pind. Days			28	14	7	7	28	84	180
								Actual date									
WR-3	Constriction of 297 meter bank protection work of karnaphuli river near 3rd karnaphuli Bridge.	1	1	OTM	CPA	CPA	1,600.00	Pind. Dates	N/A	6/11/22	4/12/22	18/12/22	25/12/22	1/1/23	29/1/23		26/9/23
								Pind. Days			28	14	7	7	28	84	240
								Actual date									
WR-4	Constriction of 297 meter bank protection work of karnaphuli river near bakulia area.	1	1	OTM	CPA	CPA	1,600.00	Pind. Dates	N/A	6/12/22	3/1/23	17/1/23	24/1/23	31/1/23	28/2/23		26/10/23
								Pind. Days			28	14	7	7	28	84	240
								Actual date									
WR-5	Constriction of 374 meter bank protection work from Rajakhali khal to up stream of Karnaphuli river across 3rd karnaphuli Bridge.	1	1	OTM	CPA	CPA	1,600.00	Pind. Dates	N/A	10/1/22	7/2/22	21/2/22	28/2/22	7/3/22	4/4/22		29/1/23
								Pind. Days			28	14	7	7	28	84	300
								Actual date									
Total							5,630.00										

Sabrine
নির্বাহী প্রকৌশলী/পোতাশ্রয়
চট্টগ্রাম বন্দর কর্তৃপক্ষ।

[Signature]
নির্বাহী প্রকৌশলী/ইমারত
চট্টগ্রাম বন্দর কর্তৃপক্ষ

[Signature]
নির্বাহী প্রকৌশলী/সিসিপি
চট্টগ্রাম বন্দর কর্তৃপক্ষ
নির্বাহী প্রকৌশলী (জেটি)
চট্টগ্রাম বন্দর কর্তৃপক্ষ।

[Signature]
নির্বাহী প্রকৌশলী (কঃ সূঃ)
চট্টগ্রাম বন্দর কর্তৃপক্ষ।

[Signature]
প্রধান প্রকৌশলী
চট্টগ্রাম বন্দর কর্তৃপক্ষ

[Signature]
সদস্য (প্রকৌশল)
চট্টগ্রাম বন্দর কর্তৃপক্ষ।

[Signature]
চট্টগ্রাম বন্দর কর্তৃপক্ষ

THE CHITTAGONG PORT AUTHORITY
ANNUAL PROCUREMENT PLAN (APP)

Name of Executing Department: ENGINEERING DEPARTMENT										Works: Above 100 Lac		FY: (2022-2023)					
Pkgs No	Description of Procurement Package "WORKS, GOODS & SERVICES"	Unit	Qty	Procure Method	Aprov. Autho.	Source of Fund	Estmtd. Cost (Lac)	Time Code for Process	Advertise of PQ (If Required)	Date of Advert. Tender	Tender Opening Date	Tender Evaluation Date	Date of Approval of NOA	Date of NOA	Signing of Contract	Time to Contr. Sign	Time for Contract Complete
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
Construction of Yard & Pavement																	
WR-1	Construction of RCC Pavement in place of Old DTM Ebadot Khana and Old Jetty-2 Office	1	1	OTM	CPA	CPA	140.00		Plnd. Dates	N/A	1/6/22	6/7/22	20/7/22	17/7/22	3/8/22	17/8/22	15/12/22
									Plnd. Days			35	14	7	7	14	77
									Actual date								
WR-2	Construction of RCC Yard at South-West side of Incontrade Container Depot	1	1	OTM	CPA	CPA	760.00		Plnd. Dates	N/A	8/9/22	13/10/22	27/10/22	3/11/22	10/11/22	24/11/22	23/4/23
									Plnd. Days			35	14	7	7	14	77
									Actual date								
WR-3	Construction of Overhead Water Tank behind Incontrade Container Depot	1	1	OTM	CPA	CPA	500.00		Plnd. Dates	N/A	8/9/22	13/10/22	27/10/22	3/11/22	10/11/22	24/11/22	23/5/23
									Plnd. Days			35	14	7	7	14	180
									Actual date								
WR-4	Construction of Underground Water Reservoir and Pump House behind Incontrade Container Depot	1	1	OTM	CPA	CPA	750.00		Plnd. Dates	N/A	15/9/22	20/10/22	3/11/22	10/11/22	17/11/22	1/12/22	29/7/23
									Plnd. Days			35	14	7	7	14	240
									Actual date								
WR-5	Construction of Electric Sub-station behind Incontrade Container Depot	1	1	OTM	CPA	CPA	500.00		Plnd. Dates	N/A	15/9/22	20/10/22	3/11/22	10/11/22	17/11/22	1/12/22	29/7/23
									Plnd. Days			35	14	7	7	14	240
									Actual date								
WR-6	Construction of RCC Container Yard, Yard Office & Toilet Block in the CPA land beside the Mohesh Khal near Boropole at Halishahar, Chattogram'	1	1	OTM	CPA	CPA	1,560.00		Plnd. Dates	N/A	1/9/22	5/10/22	19/10/22	26/10/22	2/11/22	30/11/22	30/11/23
									Plnd. Days			34	14	7	7	28	90
									Actual date								
	Total						4,210.00										
Construction of building for accommodation of offices & services.																	
WR-1	Construction of Corridor, Welcome Desk, Display, Meeting Room including Sound System, Smart Board, Cameras with Bluetooth connectivity and other works for Ministry of Shipping (8th & 14th Floor)	1	1	OTM	CPA	CPA	230.00		Plnd. Dates	N/A	25/8/22	22/9/22	6/10/22	13/10/22	20/10/22	17/11/22	17/3/23
									Plnd. Days			28	14	7	7	28	84
									Actual date								
WR-2	Construction of Sramik Sastha Seba Kendra.	1	1	OTM	CPA	CPA	320.00		Plnd. Dates	N/A	13/8/22	10/9/22	18/9/22	1/10/22	8/10/22	5/11/22	5/11/23
									Plnd. Days			28	1	7	7	28	84
									Actual date								

Sabrine
নির্বাহী প্রকৌশলী/সেভারেল
চট্টগ্রাম বন্দর কর্তৃপক্ষ।

[Signature]
নির্বাহী প্রকৌশলী/ইয়ার্ড
চট্টগ্রাম বন্দর কর্তৃপক্ষ

[Signature]
নির্বাহী প্রকৌশলী/সাপ্লাই
চট্টগ্রাম বন্দর কর্তৃপক্ষ
নির্বাহী প্রকৌশলী (জেটি)
চট্টগ্রাম বন্দর কর্তৃপক্ষ।

[Signature]
নির্বাহী প্রকৌশলী (কং স্ট্র)
চট্টগ্রাম বন্দর কর্তৃপক্ষ।

[Signature]
প্রধান প্রকৌশলী
চট্টগ্রাম বন্দর কর্তৃপক্ষ

[Signature]
সদস্য (প্রকৌশল)
চট্টগ্রাম বন্দর কর্তৃপক্ষ।

[Signature]
চট্টগ্রাম বন্দর কর্তৃপক্ষ

THE CHITTAGONG PORT AUTHORITY
ANNUAL PROCUREMENT PLAN (APP)

Name of Executing Department: ENGINEERING DEPARTMENT										Works: Above 100 ac		FY: (2022-2023)						
Pkgs No	Description of Procurement Package "WORKS, GOODS & SERVICES"	Unit	Qty	Procure Method	Aprv. Autho.	Source of Fund	Estmtd. Cost (Lac)	Time Code for Process	Advertise of PQ (If Required)	Date of Advert. Tender	Tender Opening Date	Tender Evaluation Date	Date of Approval of NOA	Date of NOA	Signing of Contract	Time to Contr. Sign	Time for Contract Comple	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
WR-3	Interior Decoration of rooms at CTMS Tower	No	1	OTM	CPA	CPA	320.00	Plnd. Dates	N/A	15/9/22	13/10/22	27/10/22	3/11/22	10/11/22	8/12/22	84	8/12/22	
								Plnd. Days			28	14	7	7	28			
								Actual date										
WR-4	Providing water Proofing to the roof Surface of CPA Hospital.	1	1	OTM	CPA	CPA	120.00	Plnd. Dates	N/A	1/9/22	5/10/22	19/10/22	26/10/22	2/11/22	30/11/22	90	28/2/23	
								Plnd. Days			34	14	7	7	28		90	
								Actual date										
WR-5	Construction of Ansar Barrack behind the Sadarghat 400 Metre Lighterage Jetty at Sadarghat.	1	1	OTM	CPA	CPA	410.00	Plnd. Dates	N/A	1/9/22	5/10/22	19/10/22	26/10/22	2/11/22	30/11/22	90	29/1/24	
								Plnd. Days			34	14	7	7	28		425	
								Actual date										
WR-6	Construction of four storied new extension building of Shaplakuri kindergarten & High School in place of existing semi pucca portion at NRA	1	1	OTM	CPA	CPA	191.00	Plnd. Dates	N/A	1/9/22	5/10/22	19/10/22	26/10/22	2/11/22	30/11/22	90	30/11/23	
								Plnd. Days			34	14	7	7	28		365	
								Actual date										
Total							1,591.00											
Consultancy Services																		
WR-1	Consultancy services for Re-Construction of CPA Training Complex.	1	1	OTM	CPA	CPA	100.00	Plnd. Dates	N/A	1/9/22	5/10/22	19/10/22	26/10/22	2/11/22	30/11/22	90		
								Plnd. Days			34	14	7	7	28			
								Actual date										
Total							100.00											
Procurement & Fixing of Fender																		
WR-1	Replacement of Base fender fender from jetty - 01 to 03	1	1	OTM	CPA	CPA	300.00	Plnd. Dates	N/A	11/11/22	15/12/22	29/12/22	5/1/23	12/1/23	9/2/23	90	9/6/23	
								Plnd. Days			34	14	7	7	28		120	
								Actual date										
Total							300.00											

Salsino

নির্বাহী প্রকৌশলী/পোর্ট অফিস
চট্টগ্রাম বন্দর কর্তৃপক্ষ।

[Signature]

নির্বাহী প্রকৌশলী/হিমারত
চট্টগ্রাম বন্দর কর্তৃপক্ষ

[Signature]

নির্বাহী প্রকৌশলী/সিসিপি
চট্টগ্রাম বন্দর কর্তৃপক্ষ

নির্বাহী প্রকৌশলী (জেটি)
চট্টগ্রাম বন্দর কর্তৃপক্ষ।

[Signature]

নির্বাহী প্রকৌশলী (কঃ সঃ)
চট্টগ্রাম বন্দর কর্তৃপক্ষ।

প্রধান প্রকৌশলী
চট্টগ্রাম বন্দর কর্তৃপক্ষ।

[Signature]

সদস্য (প্রকৌশলী)
চট্টগ্রাম বন্দর কর্তৃপক্ষ।

[Signature]

সিনিয়র প্রকৌশলী
চট্টগ্রাম বন্দর কর্তৃপক্ষ

THE CHITTAGONG PORT AUTHORITY
ANNUAL PROCUREMENT PLAN (APP)

Name of Executing Department: ENGINEERING DEPARTMENT											Works: Above 100 Lac		FY: (2022-2023)					
Pkgs No	Description of Procurement Package	Unit	Qty	Procure Method	Aprov. Autho.	Source of Fund	Estmtd. Cost (Lac)	Time Code for Process	Advertise of PQ (if Required)	Date of Advert. Tender	Tender Opening Date	Tender Evaluation Date	Date of Approval of NOA	Date of NOA	Signing of Contract	Time to Contr. Sign	Time for Contract Comple	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
Construction of Boundary wall/Fencing etc.																		
WR-1	Construction of Boundary wall around CPA Vacant land at outside of gate-3.	1	1	OTM	CPA	CPA	200.00	Pind. Dates	N/A	12/11/22	16/12/22	30/12/22	6/1/23	13/1/23	10/2/23			
								Pind. Days			34	14	7	7	28	90		
								Actual date										
WR-2	Supplying and fitting, fixing of MS Fencing around Bapex Yard and Yard No.08	1	1	OTM	CPA	CPA	150.00	Pind. Dates	N/A	13/8/22	10/9/22	24/9/22	1/10/22	8/10/22	5/11/22			
								Pind. Days			28	14	7	7	28	84		
								Actual date										
WR-3	Construction of Boundary wall in the back side of welfare section & AEN Const. Office at CPA Training Complex Area.	1	1	OTM	CPA	CPA	250.00	Pind. Dates	N/A	15/9/22	19/10/22	2/11/22	9/11/22	16/11/22	14/12/22		12/6/23	
								Pind. Days			34	14	7	7	28	90	180	
								Actual date										
WR-4	Reconstruction of boundary wall from Sr. Scale Officers Flat to Running room (khal side) and Rest Camp to Bungalow no 07 at	1	1	OTM	CPA	CPA	350.00	Pind. Dates	N/A	1/9/22	5/10/22	19/10/22	26/10/22	2/11/22	30/11/22		30/11/23	
								Pind. Days			34	14	7	7	28	90	365	
								Actual date										
	Total						950.00											
Construction of Drain with in Port Area.																		
WR-1	Placement of MS Grating on drains within Jetty-2 area	1	1	OTM	CPA	CPA	200.00	Pind. Dates	N/A	1/1/23	4/2/23	18/2/23	25/2/23	4/3/23	1/4/23			
								Pind. Days			34	14	7	7	28	90		
								Actual date										
WR-2	Placement of MS Grating on drains within Jetty-1 area	1	1	OTM	CPA	CPA	200.00	Pind. Dates	N/A	12/11/22	16/12/22	30/12/22	6/1/23	13/1/23	10/2/23			
								Pind. Days			34	14	7	7	28	90		
								Actual date										
WR-3	Construction of RCC Drain from South R/A to Mohesh khal sluice gate behind Bungalow no 22 at SRA	1	1	OTM	CPA	CPA	100.00	Pind. Dates	N/A	1/9/22	5/10/22	19/10/22	26/10/22	2/11/22	30/11/22		29/5/23	
								Pind. Days			34	14	7	7	28	90	180	
								Actual date										
	Total						500.00											
Supply of Boulders (Revenue)																		
WR-1	Procurement of boulders for raising the height of juldia training wall at juldia, Anwara, Chattogram	1	1	OTM	CPA	CPA	100.00	Pind. Dates	N/A	4/12/22	1/1/23	15/1/23	22/1/23	29/1/23	26/1/23		23/12/23	
								Pind. Days			28	14	7	7	28	84	300	
								Actual date										
	Total						100.00											

Salim
নির্বাহী প্রকৌশলী/চৌহাট
চট্টগ্রাম বন্দর কর্তৃপক্ষ।

নির্বাহী প্রকৌশলী/ইমারত
চট্টগ্রাম বন্দর কর্তৃপক্ষ

নির্বাহী প্রকৌশলী/সিসিপি
চট্টগ্রাম বন্দর কর্তৃপক্ষ
নির্বাহী প্রকৌশলী (জেটি)
চট্টগ্রাম বন্দর কর্তৃপক্ষ।


নির্বাহী প্রকৌশলী (কঃ সুঃ)
চট্টগ্রাম বন্দর কর্তৃপক্ষ।
প্রবান প্রকৌশলী
চট্টগ্রাম বন্দর কর্তৃপক্ষ


সদস্য (প্রকৌশল)
চট্টগ্রাম বন্দর কর্তৃপক্ষ।


চেয়ারম্যান
চট্টগ্রাম বন্দর কর্তৃপক্ষ


THE CHITTAGONG PORT AUTHORITY
ANNUAL PROCUREMENT PLAN (APP)


Name of Executing Department: ENGINEERING DEPARTMENT											Works: Above 100 Lac		FY: (2022-2023)					
Pkgs No	Description of Procurement Package "WORKS, GOODS & SERVICES"	Unit	Qty	Procure Method	Aprov. Autho.	Source of Fund	Estmtd. Cost (Lac)	Time Code for Process	Advertise of PQ (If Required)	Date of Advert. Tender	Tender Opening Date	Tender Evaluation Date	Date of Approval of NOA	Date of NOA	Signing of Contract	Time to Contr. Sign	Time for Contract Complete	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
R/M of Roads & Bridges																		
WR-1	R/M of all jetties, yards, roads, establishments and facilities under Jetty-1 Division throughout FY-22-23	1	1	OTM	CPA	CPA	400.00	Plnd. Dates	N/A	1/1/22	29/1/22	12/2/22	19/2/22	26/2/22	26/3/22			
								Plnd. Days			28	14	7	7	28	84		
								Actual date										
WR-2	R/M of all jetties, yards, roads, establishments and facilities under Jetty-2 Division throughout FY-22-23	1	1	OTM	CPA	CPA	400.00	Plnd. Dates	N/A	9/11/22	7/12/22	21/12/22	28/12/22	4/1/23	1/2/23			
								Plnd. Days			28	14	7	7	28	84		
								Actual date										
Total							800.00											
Renovation of Yard																		
WR-1	Re-Construction of damaged RCC Drain and NCY road near CPA Water Treatment Plant	1	1	OTM	CPA	CPA	150.00	Plnd. Dates	N/A	13/7/22	10/8/22	24/8/22	31/8/22	7/9/22	5/10/22			
								Plnd. Days			28	14	7	7	28	84		
								Actual date										
WR-2	Re-construction of RCC Road and Drain at CPAR Gate for Scanner placement	1	1	OTM	CPA	CPA	150.00	Plnd. Dates	N/A	9/11/22	7/12/22	21/12/22	28/12/22	4/1/23	1/2/23			
								Plnd. Days			28	14	7	7	28	84		
								Actual date										
Total							300.00											
Improvement of Roads & Bridges within CPA Residential Area																		
WR-1	Improvement of Road with raising the height of road of C type area at ERA	1	1	OTM	CPA	CPA	180.00	Plnd. Dates	N/A	15/9/22	13/10/22	27/10/22	3/11/22	10/11/22	8/12/22		6/6/23	
								Plnd. Days			28	14	7	7	28	84	180	
								Actual date										
WR-2	Raising the height of cross road no 02 from road no 01 to road No 08 including improvement of drain at NRA	1	1	OTM	CPA	CPA	149.00	Plnd. Dates	N/A	1/9/22	29/9/22	13/10/22	20/10/22	27/10/22	24/11/22		23/5/23	
								Plnd. Days			28	14	7	7	28	84	180	
								Actual date										
Total							329.00											


নির্বাহী প্রকৌশলী/পোতাশ্রম
চট্টগ্রাম বন্দর কর্তৃপক্ষ।



নির্বাহী প্রকৌশলী/ইমারত
চট্টগ্রাম বন্দর কর্তৃপক্ষ


নির্বাহী প্রকৌশলী/সিসিপি
চট্টগ্রাম বন্দর কর্তৃপক্ষ
নির্বাহী প্রকৌশলী (জেটি)
চট্টগ্রাম বন্দর কর্তৃপক্ষ।


নির্বাহী প্রকৌশলী (কঃ সঃ)
চট্টগ্রাম বন্দর কর্তৃপক্ষ।


প্রধান প্রকৌশলী
চট্টগ্রাম বন্দর কর্তৃপক্ষ


সদস্য (প্রকৌশল)
চট্টগ্রাম বন্দর কর্তৃপক্ষ


চেয়ারম্যান
চট্টগ্রাম বন্দর কর্তৃপক্ষ

THE CHITTAGONG PORT AUTHORITY
ANNUAL PROCUREMENT PLAN (APP)

Name of Executing Department: ENGINEERING DEPARTMENT										Works: Above 100 Lac			FY: (2022-2023)				
Pkgs No	Description of Procurement Package "WORKS, GOODS & SERVICES"	Unit	Qty	Procure Method	Aprov. Autho.	Source of Fund	Estmtd. Cost (Lac)	Time Code for Process	Advertise of PQ (If Required)	Date of Advert. Tender	Tender Opening Date	Tender Evaluation Date	Date of Approval of NOA	Date of NOA	Signing of Contract	Time to Contr. Sign	Time for Contract Complete
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
Construction of Roads & Bridges																	
WR-1	Construction of RCC road with both sides RCC drain in the west side of XY shed and Cross road between the shed and behind the Y-shed at NRA.	1	1	OTM	CPA	CPA	1,518.00	Plnd. Dates	N/A	1/9/22	29/9/22	13/10/22	20/10/22	27/10/22	24/11/22		24/11/23
								Plnd. Days			28	14	7	7	28	84	365
								Actual date									
WR-2	Improvement of bituminous road & drain from Sadarghat road to Firingibazar Behind the Sadarghat 400 Metre lighterage Jetty	1	1	OTM	CPA	CPA	570.00	Plnd. Dates	N/A	1/9/22	29/9/22	13/10/22	20/10/22	27/10/22	24/11/22		24/11/23
								Plnd. Days			28	14	7	7	28	84	365
								Actual date									
Total							2,088.00										
Renovation of Building																	
WR-1	Renovation of CPA Hospital	1	1	OTM	CPA	CPA	113.00	Plnd. Dates	N/A	1/9/22	29/9/22	13/10/22	20/10/22	27/10/22	24/11/22		23/5/23
								Plnd. Days			28	14	7	7	28	84	180
								Actual date									
Total							113.00										
R/M of Office Shed & Other Service Building																	
WR-1	Repair Maintenance of Bandar Bhaban & Annex Bhaban (inside & outside) at PAB	1	1	OTM	CPA	CPA	127.00	Plnd. Dates	N/A	1/9/22	29/9/22	13/10/22	20/10/22	27/10/22	24/11/22		23/5/23
								Plnd. Days			28	14	7	7	28	84	180
								Actual date									
Total							127.00										
Capital Works for Pangaon (Construction Works)																	
WR-1	Replacement of industrial roofing sheet of CFS at ICT Pangaon, Dhaka	1	1	OTM	CPA	CPA	194.00	Plnd. Dates	N/A	1/9/22	29/9/22	13/10/22	20/10/22	27/10/22	24/11/22		24/11/23
								Plnd. Days			28	14	7	7	28	84	365
								Actual date									
Total							194.00										

Salerno
নির্বাহী প্রকৌশলী/সহকারী
চট্টগ্রাম বন্দর কর্তৃপক্ষ।

[Signature]
নির্বাহী প্রকৌশলী/ইয়ার্ড
চট্টগ্রাম বন্দর কর্তৃপক্ষ

[Signature]
নির্বাহী প্রকৌশলী/সিসিপি
চট্টগ্রাম বন্দর কর্তৃপক্ষ

[Signature]
নির্বাহী প্রকৌশলী (কঃ সঃ)
চট্টগ্রাম বন্দর কর্তৃপক্ষ।

[Signature]
প্রধান প্রকৌশলী
চট্টগ্রাম বন্দর কর্তৃপক্ষ

[Signature]
সদস্য (প্রকৌশল)
চট্টগ্রাম বন্দর কর্তৃপক্ষ।

[Signature]
চেয়ারম্যান
চট্টগ্রাম বন্দর কর্তৃপক্ষ

নির্বাহী প্রকৌশলী (জেটি)
চট্টগ্রাম বন্দর কর্তৃপক্ষ।